



FIELD REPORT

111070027.

Started. July 21.....1980

Completed.....19.....

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
WESTONS	W/W	Westons.
		Roanoke Creek
Boanum Caan		ALMON Boanum Caan

FORMATION LOG				DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION	DATE		FROM	TO	HOURS	
				MOVE				
				loading	July 21	8:00	12:00	4
				travelling	"	1:00	10:00	9
				moving on setting - p.	July 22	8:00	8:30	1.5
0'	19'	Gr.			"	8:30	2:00	5.5
19'	51'	Gr. sand. cobbles						
51'	57'	silt Gr. sand.						
57'	70'	clay Gr.						
70'	74'	Gr. silt						
74'	79'	Gr. sand						
79'	96'	Gravelly till						
96'	98'	silty Gr.						
98'	114'	Coarse Gr.						
114'	118'	fine sand some Gr.						
118'	120'	fine sand.						
				setting screens	"	2:00	3:00	1
				Developing	"	3:00	7:00	4
				Moving off.	"	7:00	8:00	1
				travelling	July 23	8:30	6:30	10
Rcd. of Casing & Pipe				Remarks:				
Size	Type	Size	Type	70 - 79 - 10 - 15 G.P.M.				
Feet	Inch	Feet	Inch	Bottom of 12 + 20 slot 117' 6"				
				2' riser lead packer				
11'				4 3/4" bit pin				
				developed at 60' G.P.M.				
STATIC LEVEL				Total Rig Time	34.35 hrs.			
Ground level 48'				Total Standby	hrs.			
Top of casing 51'				Drilling Mud	sacks			

SIGNATURES

MIDNIGHT SUN... LES... TORRISON.....
TITLE.....

CLIENT.....
TITLE.....