



Field Report

201020051

13 MacDONALD ROAD
WHITEHORSE, YUKON
Y1A 4L1

Started June 6.....1998

Completed June 9.....1998

PHONE (403) 633-3070
TELEX 036-8496

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Nason Contracting	W/W	RCMP Project Watson Lake
	92-1A-15	

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			loading	June 6	11:00	2:00	3
			loading	June 8	8:00	9:00	1
			Travel	"	9:00	5:00	8
			move on set up	"	5:00	7:00	2
0	52	Gr.	sand odd cap. some silt	June 9	7:30	10:00	2.5
			set screen	"	10:00	10:30	0.5
			Developer	"	10:30	1:00	2.5
			move off	"	1:00	2:00	1
			Travel to whse	"	3:00	11:00	8

rd. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
6"				25 GPM
Feet	Inch	Feet	Inch	1. odex shoe
51'		6'		40 slot screen
		21'		2' visor pipe
		21'		K Packer
		21'		5 7/8" bit pin
				Static Level
				Ground Level 26'
				Top Of Casing
				Total Rig Time hrs.
				Total Standby hrs.
				Drilling Mud sacks

SIGNATURES

LARRY A. WASON

MIDNIGHT SUN.....

CLIENT.....

TITLE.....

TITLE... PROJECT MANAGER...