



Field Report

105 D 02 204020109
 516270 ± 1000/3000m
 6672300

Started ~~Mar.~~ 26.....1988
 Completed ~~Mar.~~ 30.....1988

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Underwood McAllen	W/W	Car cross sub Riv

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			Loading	Mar. 23	1:00	6:00	5
			loading	Mar. 26	8:00	11:30	3.5
			Travel	"	11:30	3:30	4
			move to site	"	3:30	5:30	2.8
			Travel	"	5:30	6:30	1
			Travel	Mar. 27	7:30	9:00	1.5
			move on set up	"	8:30	9:30	1.9
0	30	sand & Gr.		"	9:30	4:00	6.5
30	52	clay.					
52	60	silt Gr.					
			Travel	"	4:00	5:00	1
			Travel	Mar. 28	7:30	9:00	1.5
60	75	Till		"	9:00	4:00	7
75	148	soft BR.					
148	180	Hard + soft BR.					
			Travel	"	4:00	5:30	1.5

Rcd. of Casing & Pipe				Remarks:	
Size	Type	Size	Type		
Feet	Inch	Feet	Inch		
Static Level				Total Rig Time	hrs.
Ground Level				Total Standby	hrs.
Top Of Casing				Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN..... CLIENT.....
 TITLE..... TITLE.....

