



FIELD REPORT

Started. Aug. 1.....1979  
 Completed. Aug. 1.....1978

204100063

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Dugas TERRY DUGAS	W/W	Lot # 82 Wdf creek sub. div.

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			Moving on setting up.	Aug. 1	7:00	8:30	1.5
			Fixing plumbing	"	8:30	9:00	.5
0'	6'	Gr. Cobble		"	9:00	1:00	4
6'	44'	Gr.					
44'	59'	silt clay weathered rock					
59'	80'	weathered bedrock + hard silt					
			Developing	"	1:00	2:00	1
			Moving off to shore.	"	2:00	3:00	1

Rcd. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
Feet	Inch	Feet	Inch	Developed at 10 G.P.M
60	5			
STATIC LEVEL				Total Rig Time 8 hrs.
Ground level				Total Standby hrs.
Top of casing				Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN.....  
 TITLE.....

CLIENT.....  
 TITLE.....