

1017

FIELD REPORT



204140342

Started July 4... 1979  
Completed July 5... 1979

481736 LOT 1352  
6748642

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Densmore	W/W.	NOLAN'S Game Farm Hot Springs Ro.

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			Loading	July 4	8:00	9:30	1.5
			Moving on setting up	"	9:30	11:30	2
0'	2'	silty clay		"	11:30	8:00	8.5
2'	16'	clay					
16'	39'	silty fine sand clay layers					
39'	107'	silt					
107'	123'	silt clay layers					
123'	128'	clay					1A
128'	129'	Till					1A-1B
129'	144'	bed rock (purple)					
144'	284'	bed rock		July 5	8:30	4:00	7.5
			Developing	"	4:00	5:00	1
			Moving off to shop	"	5:00	7:30	2.5
			Loading	"	7:30	8:30	1

Rcprd. of Casing & Pipe				Remarks:	
Size	Type	Size	Type		
Feet	Inch	Feet	Inch	Developed at 5 G.P.M.	
21	7				
21	4				
21	4				
10					
21	4				
21	5			STATIC LEVEL	Total Rig Time 24 hrs.
14	11			Ground level	Total Standby hrs.
				Top of casing	Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN.....  
TITLE.....

CLIENT.....  
TITLE.....