



FIELD REPORT

802030027

Started June 28, 1980
Completed June 28, 1980

M/S

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Wiggins WEIGAND 68 ALONDA RD WHITEHORSE Y.T.	W/W	Banana Creek Dawson

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			traveling	June 28	8:00	9:00	1
			moving on setting up	"	9:00	10:00	1
0'	15'	Gr sand silt		"	10:00	12:00	2
15'	43'	rock Green (water)					
43'	50'	rock Grey					
			Developing	"	12:00	1:00	1
			Traveling to highway	"	1:00	1:30	.5
			traveling to corner	"	1:30	2:00	.5

*50 x 28.50 = 1225.00
500.00
1775.00*

Rcd. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
Feet	Inch	Feet	Inch	
19	6			

STATIC LEVEL	Total Rig Time	6	hrs.
Ground level	Total Standby		hrs.
Top of casing	Drilling Mud		sacks

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT.....
TITLE.....