

001413

MAR

SLA

MAR/

14/1

CURRAGH RESOURCES INC.  
MONTH FORECAST DEVELOPMENT/PRODUCTION  
file: MARSCHED

FOX GEOLOGICAL CONSULTANTS LTD.

DEVELOPMENT !!  
HEADING !! HEIGHT WIDTH ADVANCE ! TONNES ! Pb ! Zn ! Ag !! ZHW ! ZFW ! HW T's ! FW T's ! DRE T's ! NOTES

DEVELOPMENT !!	HEADING !!	HEIGHT	WIDTH	ADVANCE !	TONNES !	Pb !	Zn !	Ag !!	ZHW !	ZFW !	HW T's !	FW T's !	DRE T's !	NOTES
SA400	!!	16	16	50 !	1408 !	4.99 !	7.00 !	77 !!	!	!	0.0 !	0.0 !	1408.0 !	
SK100	!!	12.5	16	12 !	264 !	3.88 !	5.49 !	62 !!	!	!	0.0 !	0.0 !	264.0 !	
SK100 RSE	!!	6	6	15 !	59 !	3.88 !	5.49 !	62 !!	!	!	0.0 !	0.0 !	59.4 !	
SJK RAMP	!!	16	16	15 !	422 !	4.81 !	6.79 !	74 !!	!	!	0.0 !	0.0 !	422.4 !	
SN1100	!!	14	16	70 !	1725 !	3.35 !	6.69 !	56 !!	!	!	0.0 !	0.0 !	1724.8 !	
SN1600	!!	14	15	40 !	832 !	3.35 !	6.69 !	56 !!	!	!	0.0 !	0.0 !	831.6 !	
SN1800	!!	16	16	100 !	2816 !	3.35 !	6.69 !	56 !!	!	!	0.0 !	0.0 !	2816.0 !	
SX RAMP	!!	14	15	60 !	1247 !	3.35 !	6.69 !	56 !!	!	!	0.0 !	0.0 !	1247.4 !	
SX300	!!	14	15	40 !	832 !	3.35 !	6.69 !	56 !!	!	!	0.0 !	0.0 !	831.6 !	
	!!	16	16	100 !	2816 !	3.35 !	6.69 !	56 !!	!	!	0.0 !	0.0 !	2816.0 !	
SX400	!!	16	16	110 !	3098 !	3.35 !	6.69 !	56 !!	!	!	0.0 !	0.0 !	3097.6 !	
	!!			!	0 !	!	!	!!	!	!	0.0 !	0.0 !	0.0 !	
	!!			!	0 !	!	!	!!	!	!	0.0 !	0.0 !	0.0 !	

PENDING VENTILATION CHANGE OVER.

PENDING LAYOUT

PENDING LAYOUT

ACTIVE. ①

STOPPED FOR DID.

ACTIVE ②

SUMP TILL SN1600 COMPLETE.

STOPPED PENDING DID.

PENDING COMPLETION of SX400

PENDING COMPLETION of BID SX RAMP.

SUB TOTAL !! 612 ! 15519 ! 3.55 ! 6.70 ! 59 !! 0.0% ! 0.0% ! 0 ! 0 ! 15519 !

2 FACES

WASTE !!  
DEVELOPMENT !!  
HEADING !! HEIGHT WIDTH ADVANCE ! WASTE !  
TONNES !

SN1400	!!	14	15	50 !	1040 !
SN1600	!!	14	15	30 !	624 !
SL300 BE	!!	6	16	35 !	370 !
	!!			!	0 !

SUB TOTAL !! 115 ! 2033 !

PENDING LAYOUT.

