

007871

TO: BIL WEYMARK C.C. C.H. FRANK

FROM: A. DAVIES - FOX GEOLOGICAL CONSULTANTS

SUBJ: FABO W/A DAILY REPORT FEB 15/90

TOTAL PREVIOUS DAYS ADVANCE WAS 53.5' ft. ALL IN THE NORTH. DIAMOND DRILLERS WERE IN THE SOUTH AND DRILLED 30 ft.

M-T-D - ADVANCE PERFORMANCE WAS 42.2 ft.

Y-T-D - ADVANCE PERFORMANCE WAS 36.3 ft.

TOTAL MANPOWER WAS 24 MEN VERSUS BUDGET OF 21 MEN

DIAMOND DRILLERS - 2 MEN

GEOLOGY

NORTH SIDE - ONE HEADINGS IN WASTE, CONTINUING ON LAYOUT TO INTERSECT ORE

- TWO HEADINGS IN ORE

- ONE HEADINGS BENCHING TO ELIMINATE WATER

HOLE, BENCHING IN ORE

SOUTH SIDE - DIAMOND DRILLING CONTINUING AT STEPPED FACE, TO PIN DOWN STRUCTURALLY DISPLACED ORE

SENT BY: Curragh Resources Inc. 3-19-90 9:03AM GENERAL MANAGER 4163638993 # 3

file: MDAYUPDT

UNDERGROUND PRODUCTION PLAN vs SCHEDULE vs ACTUAL
MARCH 1990

DATE	1990 BUDGET					MONTHLY FORECAST					ACTUAL					DELAY			Comments						
	WASTE ADVANC TONNE	ORE ADVANC TONNE	PbZ	ZnZ	Ag	WASTE ADVANC TONNE	ORE ADVANC TONNE	PbZ	ZnZ	Ag	WASTE ADVANC TONNE	ORE ADVANC TONNE	PbZ	ZnZ	Ag	FINIS	Surf	CMB							
1	0	30	577	4.14	5.97	56	0	35	673	4.30	5.80	58	13.0	230	13.5	244	4.16	6.24	45	25	1.50	0.00	AMrap/AM700 slow loading-bad ground;Aa300 waste from bench		
2	0	30	577	4.14	5.97	56	0	35	673	4.30	5.80	58	0.0	0	36.5	621	3.54	5.31	33	33	1.00	0.00	ASrap screen		
3	0	30	577	4.14	5.97	56	0	35	673	4.30	5.80	58	6.0	0	33.0	649	2.82	4.22	31	34	0.00	2.00	Jumbo dm, 4.5hrs loading Araep		
4	0	30	577	4.14	5.97	56	0	35	673	4.30	5.80	58	0.0	0	24.5	487	3.88	5.82	46	26	0.00	6.00	reblast bench, scoop dm 2hrs, stB-22 dm, stB-20 dm 4hrs		
5	0	30	577	4.14	5.97	56	0	35	673	4.30	5.80	58	0.0	0	39.5	774	2.66	3.99	42	41	0.00	3.00	Jumbo dm, AMrap 3hrs load, ASrap drill safety bay		
6	0	30	577	4.14	5.97	56	0	35	673	4.30	5.80	58	17.0	266	20.0	353	3.31	4.97	50	29	0.00	2.00	Jumbo dm, scoop 072 dm		
7	0	30	577	4.14	5.97	56	0	35	673	4.30	5.80	58	12.0	200	26.0	351	2.29	3.43	34	26	1.00	0.00	1hr pit blast; jumbo dm; AMS00 reblist; aove services to AMS00		
8	0	30	577	4.14	5.97	56	0	35	673	4.30	5.80	58	12.0	170	26.0	409	2.60	3.90	39	28	5.00	0.00	selectivity down 5hrs.		
9	0	30	577	4.14	5.97	56	0	35	673	4.30	5.80	58	15.5	267	41.0	679	2.50	3.75	25	45	1.00	0.00	South-reblast; 1.5hr load rad;		
10	0	30	577	4.14	5.97	56	0	35	673	4.30	5.80	58	16.0	258	37.0	542	2.20	3.31	22	38	0.00	2.00	MS00 reblist; MS00 brken holes, jumbo dm, truck dm; reblist south		
11	0	30	577	4.14	5.97	56	0	35	673	4.30	5.80	58	36.0	554	0.0	0	0.00	0.00	0	26	0.00	0.00	South reblist, 3hrs load, 5rad; AM700 reblist		
12	0	30	577	4.14	5.97	56	0	35	673	4.30	5.80	58	25.5	366	18.0	337	3.40	5.16	34	33	1.00	3.00	pit blast; jumbo dm; SD RAMP reblist; AMS00 reblist x2		
13	0	30	577	4.14	5.97	56	0	35	673	4.30	5.80	58	39.5	615	27.0	553	4.03	6.04	40	36	1.00	0.00	reblast SB, AMS00 x 2; 3hrs load 5k; services		
14	0	30	577	4.14	5.97	56	0	35	673	4.30	5.80	58	25.5	383	27.0	532	3.46	5.32	35	34	0.50	0.00	1.5hr pit blast, 2hr. delay mine power failure;		
15	0	30	577	4.14	5.97	56	0	35	673	4.30	5.80	58	25.0	296	28.5	362	4.43	6.64	44	31	0.75	0.00	1.75 hr. pit blast; AM100 bad ground		
16	0	30	577	4.14	5.97	56	0	35	673	4.30	5.80	58													
17	0	30	577	4.14	5.97	56	0	35	673	4.30	5.80	58													
18	0	30	577	4.14	5.97	56	0	35	673	4.30	5.80	58													
19	0	30	577	4.14	5.97	56	0	35	673	4.30	5.80	58													
20	0	30	577	4.14	5.97	56	0	35	673	4.30	5.80	58													
21	0	30	577	4.14	5.97	56	0	35	673	4.30	5.80	56													
22	0	30	577	4.14	5.97	56	0	35	673	4.30	5.80	58													
23	0	30	577	4.14	5.97	56	0	35	673	4.30	5.80	56													
24	0	30	577	4.14	5.97	56	0	35	673	4.30	5.80	58													
25	0	30	577	4.14	5.97	56	0	35	673	4.30	5.80	56													
26	0	30	577	4.14	5.97	56	0	35	673	4.30	5.80	58													
27	0	30	577	4.14	5.97	56	0	35	673	4.30	5.80	58													
28	0	30	577	4.14	5.97	56	0	35	673	4.30	5.80	58													
29	0	30	577	4.14	5.97	56	0	35	673	4.30	5.80	58													
30	0	30	577	4.14	5.97	56	0	35	673	4.30	5.80	58													
31	0	30	577	4.14	5.97	56	0	35	673	4.30	5.80	58													
MTG	0	456	8,661	4.14	5.97	56	0	485	10,095	4.30	5.80	58	237.0	3,613	395.5	8,895	3.15	4.74	36	34	12.75	18.00			
YTD	510	8,160	11,338	27,961	4.14	5.97	56	620	9,920	11,661	33,141	4.71	6.57	80	16,137	11,355.0	27,376	4.06	6.30	47	146.25	120.00	ACTUAL GRADE JAN, FEB 1-18; MISSING FEB 19 ON		
SMT	0	942	17,906	4.14	5.97	56	0	1,036	26,863	4.30	5.80	58													
DLY	0	30	577	4.14	5.97	56	0	35	673	4.30	5.80	58													

SMT = SCHEDULE MONTH TOTAL

DLY = DAILY SCHEDULE

MTG AVG ADVANCE /DAY = 42.2
YTD AVG ADVANCE /DAY = 39.2
YTD ADV /DAY (FROM/INCLD JAN 16 TH) = 36.3