

# Dy Development

003563

Task Name	Duration	Start	End	Responsible	Cost	1996		1997				1998				1999			2000	
						Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
Ready for production	0.00 d	01/May/00	01/May/00		\$0.00															
Permitting	6.00 d	01/May/96	09/May/96		\$0.00															
Permits	6.00 d	01/May/96	06/May/96		\$0.00															
Preapproval activities	37.75 m	01/May/96	30/Jul/99		\$0.00															
Conceptual planning	0.00 d	01/May/96	01/May/96		\$0.00															
1996 Stage 1 approval	0.00 w	11/Jun/96	11/Jun/96		\$0.00															
Prelim engineering study	2.00 m	12/Sep/96	13/Nov/96		\$0.00															
Stage 2 cost & economics	2.00 w	13/Nov/96	27/Nov/96		\$0.00															
Stage 2 approval	0.00 w	27/Nov/96	27/Nov/96		\$0.00															
Ore body definition	12.00 m	17/Apr/98	29/Apr/99		\$0.00															
Stage 3 engineering study	4.00 w	01/May/96	29/May/96		\$0.00															
Reserve evaluation	12.00 m	17/Apr/98	29/Apr/99		\$0.00															
Resource eval report	0.00 m	01/Jul/99	01/Jul/99		\$0.00															
Stage 3 approval	1.00 m	01/Jul/99	30/Jul/99		\$0.00															
Post approval activities	151.75 d	01/May/96	05/Dec/98		\$0.00															
Scope document	5.00 d	27/Nov/96	05/Dec/98		\$0.00															
Tender preparation	5.00 d	01/May/96	07/May/96		\$0.00															
Bidding period	5.00 d	01/May/96	07/May/96		\$0.00															
Stage 1 field activities	3.81 m	11/Jun/96	01/Oct/96		\$0.00															
UG cutting test	3.00 m	11/Jun/96	12/Sep/96		\$0.00															
Survey	0.00 m	11/Jun/96	11/Jun/96		\$0.00															
Access ramp BC	2.46 m	11/Jun/96	26/Aug/96		\$0.00															
Portal selection	4.00 w	11/Jun/96	09/Jul/96		\$0.00															
Portal excavation	2.00 m	11/Jun/96	12/Aug/96		\$0.00															
Ramp advance- 20m	10.00 d	12/Aug/96	26/Aug/96		\$0.00															
Haulage ramp V	15.70 w	11/Jun/96	01/Oct/96		\$0.00															
Surface test drilling	10.00 w	11/Jun/96	20/Aug/96		\$0.00															
Portal selection	0.00 d	11/Jun/96	11/Jun/96		\$0.00															
Portal excavation	4.00 w	26/Aug/96	24/Sep/96		\$0.00															
Ramp advance -20m	5.00 d	24/Sep/96	01/Oct/96		\$0.00															
Stage 2 field activities	41.23 m	01/Oct/96	19/Apr/00		\$0.00															
Access ramp	16.00 m	27/Nov/96	17/Apr/98		\$0.00															
Ramp development	16.00 m	27/Nov/96	17/Apr/98		\$0.00															
Haulage ramp	33.23 m	01/Oct/96	12/Aug/99		\$0.00															
Surface test drilling	1.00 m	01/Oct/96	31/Oct/96		\$0.00															
Evaluate drilling	5.00 d	31/Oct/96	07/Nov/96		\$0.00															
Ramp advance	32.00 m	07/Nov/96	12/Aug/99		\$0.00															
Crusher chamber access	0.00 d	12/Aug/99	12/Aug/99		\$0.00															
Excavate crusher chamber	6.00 w	12/Aug/99	24/Sep/99		\$0.00															
Install crusher	4.00 w	24/Sep/99	22/Oct/99		\$0.00															
Install conveyors	2.00 m	12/Aug/99	13/Oct/99		\$0.00															
Exploration drift	14.00 m	17/Apr/98	01/Jul/99		\$0.00															
Drift development	14.00 m	17/Apr/98	01/Jul/99		\$0.00															
Drill niches	14.00 m	17/Apr/98	01/Jul/99		\$0.00															
Fan drilling	14.00 m	17/Apr/98	01/Jul/99		\$0.00															
Orebody ramp	5.00 m	17/Apr/98	21/Sep/98		\$0.00															
Orebody drifting	5.00 m	21/Sep/98	01/Mar/99		\$0.00															
Test stope	6.00 m	13/Oct/99	19/Apr/00		\$0.00															
Geotechnical evaluation	6.00 m	13/Oct/99	19/Apr/00		\$0.00															
Production			1 Mar																	