



P.O. Box 4391

FIELD REPORT

B-ID 101060001

Started...Sept. 20...1977..

Completed Sept. 29...1977..

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Parks Canada Haines Jct. Y.T.	water well	Desadeash

FORMATION LOG				DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION	DATE		FROM	TO	HOURS	
				MOVE				
				moving rig to Desadeash	20/9/77	7am	3pm	8
				setting-up travelling	21/9/77	8am	3pm	7
0'	36'	sand gravel	some silt		21/9/77	4pm	7pm	3
36'	43'	clay silt						
43'	55'	till caly	layers					
55'	56'	grey till						
56'	58'	rock						
58'	61'	grey till						
61'	141'	till			22/9/77	8am	6:30	10½
141'	152'	grey till						
152'	159'	black rock						
159'	167'	grey till						
167'	181'	black rock		Loading water, reaming 7 7/8"				
181'	188'	black rock		to 169' ran 169'7" of casing. washing hole bailing	23/9/77	7am	6:30	11½
188'	195'	black rock	traces of coal			6:30pm	7pm	½
195'	200'	black rock		(bailing) unloading flatdeck	24/9/77	8am	2pm	6
200'	250'	black rock		tearing swivel part travelling to Whitehorse	28/9/77	7am	5:30	10½
250'	289'	bedrock		trip in to 200' clean stem				
				trip out	29/9/77	8am	3:30	7½
				air hammer,				
				developing with air moving				
Rcrd. of Casing & Pipe				Remarks:				
Size	Type	Size	Type					
6 5/8"		6 5/8"		1--6½" used Water at 287' developed at 40 gals/min				
Feet	Inch	Feet	Inch	1--5 5/8" new				
12	11½	20	10					
20	10	20	10					
20	3½	20	10					
20	10							
20	10	11	3					
total 169'6"				STATIC LEVEL	Total Rig Time 67½ hrs.			
				Ground level 9'9"	Total Standby hrs.			
				Top of casing 9'9"	Drilling Mud 6 sacks			

SIGNATURES

MIDNIGHT SUN...Les. Torverson.....
TITLE.....

CLIENT.....
TITLE.....