



PH: 668-2434

P.O. Box 4391

FIELD REPORT

Started... SEPT. 19... 19.77.

Completed... SEPT. 23... 19.77.

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
PRESTON ROBERTS	WATER WELL	MILE 932

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE	SEPT 19	4	8	4
0	7	Sy SD TILL		MOVED + AIR DRILLED TO 42'			
7	8	ROCK					
8	39	Sy SD TILL HARD		SEPT 20	7	7	12
39	40	SANDS		MUD DRILLED 6 1/2" TO 86'			
40	42	Sy SD TILL HARD	CANN COLUMN AIR DRILLED 4 7/8"				
42	86	Sy SD TILL HARD		SEPT 21	7	5:30	10.5
86	90	ROCK (GREEN)		DRILLED + REAMED TO 116'			
90	92	Sy SD TILL HARD			5:30	6:50	1 Hr
92	97	SANDS		TO SHOP GASING & WATER.			
97	115	Sy GR. TILL					
115	119.6	SANDS (WET)		SEPT 22	7	6	11 Hr
			SAMPLED 116' TO 117'	RUN GASING + SCREEN + DEVELOPED			
				MOVED TO SHOP			
				SEPT 23	11	11	5
				SITE PUMP AT 106'			

Rcd. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
6"				20 SLOT 5x5"
Feet	Inch	Feet	Inch	AIR DEVELOPED TO ABOUT 15 GPM
20'	11			
20	10			6 1/4 BIT
20	10			
20	10			
20	11			
125'	2"			STATIC LEVEL
-12	7			Ground level 56
112	5"			Top of casing 53
				Total Rig Time 39.5 hrs.
				Total Standby hrs.
				Drilling Mud 7 sacks

SIGNATURES

MIDNIGHT SUN... P. L. E. R. V. TULL.....
 TITLE... DRILLER..... 1000-1.....

CLIENT.....
 TITLE.....