


FIELD REPORT



P.O. Box 4391

Started... OCT... 27... 19.73  
 Completed... OCT... 27... 19.73

109010025

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
YUKON HOUSING CORPORATION 203A MAIN ST	WATER WELL	CARMACKS Y.T. WELL#2 LOT 60

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
0	2	SAND + GRAVEL	MOVE FROM WELL#1				
2	12	Silty SD. WITH SILTY CL LAYERS					
12	21	SAND + GRAVEL					
21	23	V.H. SAND + GR.					
23	24	SAND + GRAVEL					
24	40	SAND					

Rcd. of Casing & Pipe				Remarks:		
Size	Type	Size	Type			
5"	.258					
Feet	Inch	Feet	Inch			
20'	0"			BOTTOM CLOSED		
20'	0"			PERFORATED FROM 23'-28'		
				BALLED AT 25 GPM.		
				STATIC LEVEL	Total Rig Time	hrs.
				Ground level	Total Standby	hrs.
				Top of casing	Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....  
 TITLE.....

CLIENT.....  
 TITLE.....

DRILLER - GORDON TORQUASON