

FIELD REPORT

109010058



PH: 668-2434

P.O. Box 4391

Started Aug 21 1976

Completed SEPT 1 1976

TYPE

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Gov. of Y.T. ATT: GRANT GRANT LIVINGSTONE	WATER WELL	CARMACKS Comm. CARMACKS CLUB CARMACKS

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE	Aug 31 st	9	8	11
0	2'6"	Sy F.W. SD		SEPT 1 st	8	3:30	7:5
2'6"	10'	GR + SD					
10'	24'	GR					
24'	27'	Sy (BLACK)					
27'	38'	GR + SD					
38'	45"	TILL					
AUG 30/76 Omit Loading 17:30 - 17:00 2 men AUG 31/76 14 HRS Rig SEPT 1/76 11:05 Rig							
0-18 CASING 18-22 SAND 22-41 CASING							

Rcd. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
5				
Feet	Inch	Feet	Inch	
16'				SCREEN 4" x 5" 20 SLOT
19'				END CLOSED
				BHLD HT 20 GPM
				SCREEN HT 18' TO 22'
STATIC LEVEL Ground level 12' Top of casing				Total Rig Time 18.5 hrs. Total Standby 78 hrs. Drilling Mud 17 sacks

SIGNATURES

MIDNIGHT SUN. D. HERR J. L. H., D. RILEY
 TITLE..... NORMAN JAMES, HOLPUE

CLIENT.....
 TITLE.....