



# Field Report

13 MacDONALD ROAD  
WHITEHORSE, YUKON  
Y1A 4L1

PHONE (403) 633-3070  
TELEX 036-8496

Started *MAR. 8*.....19*85*

Completed *APR. 1*....19*85*

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
<i>Cem &amp; Transport.</i>	<i>w/w</i>	<i>Stewart</i>
	<i>94-1A-3</i>	<i>King Living Complex?</i>

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE 12" casing				
			Loading	<i>MAY. 8</i>	<i>9:00</i>	<i>5:00</i>	<i>8</i>
			Load	<i>MAY. 9</i>	<i>8:00</i>	<i>8:30</i>	<i>0.5</i>
			Travel to stewart	<i>"</i>	<i>8:30</i>	<i>2:30</i>	<i>6</i>
			move on set up	<i>"</i>	<i>2:00</i>	<i>5:30</i>	<i>2.5</i>
<i>0</i>	<i>20</i>	<i>Gr.</i>	<i>sand cobs.</i>	<i>"</i>	<i>5:30</i>	<i>7:00</i>	<i>1.5</i>
<i>20</i>	<i>40</i>	<i>Gr.</i>	<i>sand cobs</i>	<i>MAY. 10</i>	<i>8:00</i>	<i>11:30</i>	<i>3.5</i>
			<i>Remove casing hammer</i>	<i>"</i>	<i>11:30</i>	<i>12:30</i>	<i>1</i>

**Rcord. of Casing & Pipe**

Size	Type	Size	Type
Feet	Inch	Feet	Inch
<i>12"</i>			
<i>42</i>			

Remarks:

Static Level	Total Rig Time	hrs.
Ground Level	Total Standby	hrs.
Tbp Of Casing	Drilling Mud	sacks

**SIGNATURES**

MIDNIGHT SUN.....

CLIENT.....

TITLE.....

TITLE.....







# Field Report

13 MacDONALD ROAD  
WHITEHORSE, YUKON  
Y1A 4L1

PHONE (403) 633-3070  
TELEX 036-8496

Started *Mar 8* 19*9*

Completed *Apr 1* 19*9*

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
<i>Comm Transport</i>	<i>W/U</i>	<i>Stewart King</i>
	<i>94-1A-3</i>	

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOUR
			MOVE 8" casing				
			Pull back to 100' 3 times	<i>Mar 18</i>	8:00	11:00	15
			blow oxing on Rapid Feed bank when using casing hammer				
			wentch.				
			change over to clutch bank, Not working	<i>Mar 19</i>	8:00	8:00	12
			change spools				
			Plugged bit trip out				
			Bit plugged trip hole	<i>Mar 20</i>	8:00	12:00	16
			Redwill from 180' Built seal box top of casing hammer				
<i>290</i>	<i>305</i>	<i>silt</i>	Put tent on				
			Blew hose off Fitting to Injection pump trouble with supply pump getting water picking up rocks Blow seal				

Rcord. of Casing & Pipe  
Size Type Size Type

Remarks:

Feet Inch Feet Inch


Static Level	Total Rig Time	hrs.
Ground Level	Total Standby	hrs.
Top Of Casing	Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....

CLIENT.....

TITLE.....

TITLE.....



# Field Report

13 MacDONALD ROAD  
WHITEHORSE, YUKON  
Y1A 4L1

PHONE (403) 633-3070  
TELEX 036-8496

Started *Mar 8* 199*6*

Completed *Mar 1* 199*6*

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
<i>Com. &amp; Transport</i>	<i>W/U</i>	<i>Stewart</i>
	<i>94-1A.3</i>	<i>King</i>

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE 8" casing				
			Tripped hole Badrill & 220' Axle-y. compressor	<i>Mar 21</i>	<i>8:00</i>	<i>11:00</i>	
			dumped oil from receiver tank cleaned Fuel filters				
<i>305</i>	<i>315</i>	<i>silt</i>	Taking broken Piece odd casing hammer	<i>Mar 22</i>	<i>11:00</i>	<i>12:00</i>	<i>1</i>
			Taking broken Piece odd casing hammer	<i>Mar 22</i>	<i>12:00</i>	<i>4:00</i>	<i>4</i>
<i>315</i>	<i>365</i>	<i>silt</i>	2hrs Fixing short 6" discharge hose on casing hammer	<i>Mar 23</i>	<i>8:00</i>	<i>11:00</i>	<i>15</i>
<i>365</i>	<i>385</i>	<i>silt</i>	blowing oring in Ropit Feed control Bank. Plugged bit tripped hole Hole heaving	<i>Mar 24</i>	<i>8:00</i>	<i>10:30</i>	<i>14.5</i>

Rcord. of Casing & Pipe

Size	Type	Size	Type
------	------	------	------

--	--	--	--

Feet	Inch	Feet	Inch
------	------	------	------

--	--	--	--

--	--	--	--

--	--	--	--

--	--	--	--

--	--	--	--

--	--	--	--

--	--	--	--

--	--	--	--

--	--	--	--

--	--	--	--

Remarks:

Static Level

Ground Level

Top Of Casing

Total Rig Time

Total Standby

Drilling Mud

hrs.

hrs.

sacks


SIGNATURES

MIDNIGHT SUN.....

TITLE.....

CLIENT.....

TITLE.....



# Field Report

13 MacDONALD ROAD  
WHITEHORSE, YUKON  
Y1A 4L1

PHONE (403) 633-3070  
TELEX 036-8496

Started *M.S.*...*8*.....19*9?*

Completed *P.P.*...*1*.....19*9?*

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
<i>Comer Corp.</i>	<i>W/U</i>	<i>Stewart King</i>
	<i>94-1A-3</i>	

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE 8" casing				
<i>385</i>	<i>445</i>	<i>silt</i>	<i>changed 6" discharge hose</i>	<i>mar 25</i>	<i>8:00</i>	<i>9:30</i>	<i>12.5</i>
<i>445</i>	<i>475</i>	<i>silt</i>		<i>mar 26</i>	<i>8:00</i>	<i>12:00</i>	<i>16</i>
<i>475</i>	<i>490</i>	<i>silt</i>	<i>Gr. sand. changed 6" short base <i>Pa</i></i>				

**Rcord. of Casing & Pipe**

Size	Type	Size	Type
Feet	Inch	Feet	Inch
<i>8"</i>			
<i>491</i>			

**Remarks:**

Static Level	Total Rig Time	hrs.
Ground Level	Total Standby	hrs.
Top Of Casing	Drilling Mud	sacks

**SIGNATURES**

MIDNIGHT SUN.....  
TITLE.....

CLIENT.....  
TITLE.....



# Field Report

13 MacDONALD ROAD  
WHITEHORSE, YUKON  
Y1A 4L1

PHONE (403) 633-3070  
TELEX 036-8496

Started *Mar. 8* 19*94*

Completed *Apr. 1* 19*94*

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
<i>Commins</i>	<i>W/W</i>	<i>Stewart</i>
	<i>94-1A-3</i>	<i>X-ray</i>

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE 6" casing				
			Trip out	<i>Mar 27</i>	8:00	5:00	9
			set 120' of 6" casing	<i>11</i>	5:00	8:00	3
			set 270' of 6" casing	<i>Mar 28</i>	8:00	12:30	16.5
<i>490</i>	<i>520</i>	<i>silt</i>		<i>Mar 29</i>	8:00	9:00	13
<i>520</i>	<i>569</i>	<i>silt</i>	<i>Gr.</i>	<i>Mar 30</i>	8:00	9:30	13.5
<i>567</i>	<i>574</i>	<i>silt</i>	<i>Gr.</i>	<i>Mar 31</i>			
<i>574</i>	<i>579</i>	<i>silt</i>	<i>Sand Paa G.</i>				
<i>579</i>	<i>582</i>	<i>silt</i>	<i>Gr.</i>				
			Trip out	<i>Mar 31</i>	8:00	11:00	3
			check hole set screens	<i>11</i>	11:00	5:00	6
			Develop	<i>11</i>	5:00	12:00	7
			17th shift 12:00-8:00 P.m.				
			Trip out clean up	<i>Apr 1</i>	8:00	2:00	6
			Load				
			travel to whse with drill	<i>11</i>	2:00	7:30	5.5

Rcord. of Casing & Pipe

Size	Type	Size	Type
<i>6</i>			
Feet	Inch	Feet	Inch
<i>57.6</i>			

Remarks: *100 G.P.M.*  
*screen bottom 582' G.L.*  
*1-80 slot*  
*1-50 slot*  
*1-2' riser + ~~1-2'~~ P-Packer*  
*58 bit pin*  
*Total Length 10' 6"*

	Static Level	Total Rig Time	hrs.
	Ground Level	Total Standby	hrs.
	Top Of Casing	Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....

CLIENT.....

TITLE.....

TITLE.....