



Field Report

111070018

13 MacDONALD ROAD
WHITEHORSE, YUKON
Y1A 4L1

PHONE (403) 633-3070
TELEX 036-8496

Started June 11.....19.92

Completed June 12...19.92

| NAME AND ADDRESS OF CLIENT | DESCRIPTION OF WORK | LOCATION OF WORK |
|----------------------------|---------------------|-----------------------------|
| Nason Contracting | W (W) | RCMP Project Bower Creek |
| | 92-17-16 | |

| FORMATION LOG | | | DESCRIPTION OF WORK | TIME | | | |
|---------------|-----|-----------|---------------------|---------|-------|-------|-------|
| FROM | TO | FORMATION | | DATE | FROM | TO | HOURS |
| | | | MOVE | | | | |
| | | | Traveling | June 11 | 5:00 | 1:00 | 8 |
| | | | move on set up | " | 2:00 | 3:00 | 1 |
| 0 | 3 | Gr. | sand silt | " | 3:00 | 8:00 | 5 |
| 3 | 14 | Gr. | sand cobs | | | | |
| 14 | 25 | Gr. | sand silt | | | | |
| 25 | 29 | Till | | | | | |
| 29 | 47 | Gr. | sand | | | | |
| 47 | 56 | Till | | | | | |
| 56 | 100 | silt | | | | | |
| 100 | 103 | silt | | June 12 | 7:30 | 8:30 | 1 |
| 103 | 112 | silt | Gr. sand | | | | |
| 112 | 123 | Gr. | sand. | | | | |
| | | | set screen | " | 8:30 | 9:00 | 0.5 |
| | | | Developer | " | 9:00 | 11:00 | 2 |
| | | | move off | " | 11:00 | 12:00 | 1 |
| | | | Travel to Whse | " | 12:00 | 8:00 | 8 |

| ord. of Casing & Pipe | | | | Remarks: |
|-----------------------|------|------|------|---------------------|
| Size | Type | Size | Type | |
| 6 | | | | 40 GPM. |
| Feet | Inch | Feet | Inch | 1-0 flex shoe |
| 21 | 6 | | | 25 slot screen |
| | | | | 2' riser pipe |
| | | | | K packer |
| | | | | 5 3/8" bit pin |
| | | | | |
| | | | | Static Level |
| | | | | Ground Level 47' |
| | | | | Top Of Casing |
| | | | | Total Rig Time hrs. |
| | | | | Total Standby hrs. |
| | | | | Drilling Mud sacks |

SIGNATURES

MIDNIGHT SUN.....

CLIENT.....

TITLE.....

TITLE.....