



# Field Report

11070026

PH. 633-3070  
P.O. BOX 4391  
WHITEHORSE, YUKON

Started... MAY 10 ...1983

Completed... MAY 13 ...1983

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
<u>VEZOURS</u>	<u>W/W</u>	<u>ALASKAN BORDER LODGE BEAVER CREEK Y.T.</u>

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE LOAD AT STOP	MAY 10	8:00	4:30	7.5
			TRAVEL TO BEAVER CREEK	MAY 11	6:00	2:00	8 RT
			MOVE ON - SET UP	"	2:00	3:00	1
2'	27'	SAND + GRAVEL		"	3:00	7:00	4
7'	43'	Silty SAND + Gravel (FROZEN-WET)					
3'	65'	Silty Gravel (DAMP)					
5'	86'	CLAY + GRAVEL					
2'	96'	Silty GRAVEL					
2'	100'	SAND + GRAVEL (15 G.P.M)					
2'	113'	SAND + GRAVEL		MAY 12	8:30	9:45 <sup>30</sup>	1
1'	118'	Fine Sand					
			Pull out - SET SCREEN	"	9:45 <sup>30</sup>	12:00	2.5
			Develop - <del>Rebuild collar</del> Rebuild collar	"	12:00	5:00	3.5
			Pull out - LOAD		5:00	5:30	.5
			TRAVEL TO WHISE	MAY 13	8:30	11:30	7.5 hrs

d. of Casing & Pipe				Remarks:		
Size	Type	Size	Type			
2'	RISER	104'	-6"	20 slot + 15 slot on Bottom 2' RISER - LEAD PACKER - Drive SHOE 104' -6" - 240 WALL CASING - 5 7/8 Bit Pipe/BOTTO BOTTOM OF SCREEN AT 110' DEVELOPED TO APPROX 50 G.P.M.		
				Static Level	Total Rig Time	hrs.
				Ground Level	Total Standby	hrs.
				Top Of Casing	Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....  
TITLE..... Danell.....

CLIENT.....  
TITLE.....