



FIELD REPORT

201020041

Started Nov 6 1978

Completed Nov 7 1978

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
D. HOUGEN	WATER WELL	WATSON LAKE

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
0	3	GR	MOVE	Nov 6	1	5	4
5	7	TILL	DRILL 6 1/2 TO 40'				
7	10	Sy					
0	30	GR TILL		Nov 7	7	3	8
0	40	SAND & GR		REAMED	Casing & DEVELOPED		
	41	SAND + WOOD					
36	38	SAMPLED SAND + GR					
DRILLING TO 40' AT 12250 PER FT 20 SLOT SCREEN HT. 500" AIR DEVELOPING 2 HR AT 185" PER HR \$1570.00							

Type of Casing & Pipe				Remarks:
Type	Size	Type		
Inch	Feet	Inch		
				20 SLOT SCREEN 4 1/2 BIT SUB BOTTOM AIR DEVELOPED FOR 2 HR ABOUT 10 GPM
				STATIC LEVEL
				Ground level
				Top of casing 6'
				Total Rig Time 12 hrs.
				Total Standby hrs.
				Drilling Mud 4 sacks

SIGNATURES

MIDNIGHT SUN... MEAN... TILL...  
 LE.....

CLIENT.....  
 TITLE.....