

FIELD REPORT

201020043



P.O. Box 4391

Started....SEPT. 19..19.73

Completed....SEPT. 19..19.73

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Danny Miller Watson Lake	WATER WELL	SUB-DIVISION TRAILOR LOTS

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
0	13	Silty SD. + GR	MOVE WATSON LAKE	9/19/73	08:30	18:30	10.0
13	24	Silty SD. CR Silty SD Layer					
24	32	SAND GRAVEL					
32	39	Silty SD. + GRAVEL					
39	40	GRAVEL					

d. of Casing & Pipe				Remarks:
e	Type	Size	Type	
1"	2 SE			BOTTOM ^{PARTIALLY} OPEN Bailed at 10 G.P.M. DEVELOPED WITH AIR COMPRESSOR 1.5 HRS.
t	Inch	Feet	Inch	
2'	0"			
STATIC LEVEL				Total Rig Time 10.0 hrs.
Ground level 30' 6"				Total Standby _____ hrs.
Top of casing 31' 4"				Drilling Mud 3 sacks

SIGNATURES
 NIGHT SUN.....*[Signature]*
 LE...DRILLER...*[Signature]*...TORCHERSON
 CLIENT.....
 TITLE.....