


FIELD REPORT

201020044



PH: 668-2434

P.O. Box 4391

Started... MAY 25 ... 1977.

Completed... MAY 25 ... 1977.

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
ED MURPHY Box 265 W.L.	WATER WELL	WATSON LAKE

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
0	18	GRAVEL & SAND					
18	20	SAND					
20	28	SAND & GRAVEL					
28	29'6"	ROCK					
29'6"	40	SANDY GRAVEL & ROCKS		MAY 26	1	6:30	5.5
			6 AIR DRILLED 4 3/4" TO 15'	MAY 26	7:30	12	4.5
			MOVED TO EDS	MAY 26	1	1:30	.5
			DRILLING 6 1/2" TO 40'		1:30	4:30	3
			RUNNING 4 1/2" TO 40' & DEVELOPING		4:30	6:30	2

rd. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
1/2"	F+C			TEMP 38° AIR DEVELOPED TO ABOUT 30 G.P.M. PERFORATED 35' TO 40' 40' AT #22 = PER FT = \$ 880 = PAID IN FULL
1"	Inch	Feet	Inch	
2"	4'			
3"	10'			
4"	10'			
0'	5"			STATIC LEVEL Ground level 12'6" Top of casing 14'
				Total Rig Time 5.5 hrs. Total Standby hrs. Drilling Mud 2 sacks

SIGNATURES

MIDNIGHT SUN... MERV TULL ...
 TITLE.....

CLIENT.....
 TITLE.....