



FIELD REPORT

TYPE AND SIZE

201020049

Started July 12... 1980

Completed July 12... 1980

| NAME AND ADDRESS OF CLIENT       | DESCRIPTION OF WORK | LOCATION OF WORK    |
|----------------------------------|---------------------|---------------------|
| Jim Ellis<br>Box 391 Watson Lake | W/W                 | Lot #1<br>Sub. Div. |

| FORMATION LOG |     |                 | DESCRIPTION OF WORK          | TIME    |       |       |       |
|---------------|-----|-----------------|------------------------------|---------|-------|-------|-------|
| FROM          | TO  | FORMATION       |                              | DATE    | FROM  | TO    | HOURS |
|               |     |                 | MOVE                         |         |       |       |       |
|               |     |                 | working on flat deck         | July 12 | 8:00  | 11:00 | 3     |
|               |     |                 | moving on setting up         | "       | 11:00 | 12:00 | 1     |
| 0'            | 1'  | sand            |                              | "       | 12:00 | 2:00  | 2     |
| 1'            | 40' | coarse Gr. sand | Developing                   | "       | 2:00  | 3:00  | 1     |
|               |     |                 | moving off                   | "       | 3:00  | 3:20  | .5    |
|               |     |                 | <del>moving setting up</del> | "       |       |       |       |

| rd. of Casing & Pipe |      |      |      | Remarks:                     |
|----------------------|------|------|------|------------------------------|
| Size                 | Type | Size | Type |                              |
| et                   | Inch | Feet | Inch | Bottom of 15 slot screen 40' |
|                      |      |      |      | 4 7/8" bit pin               |
|                      |      |      |      | 2' riser lead packer         |
|                      |      |      |      | Developed at 15 G.P.M.       |

|                   |                |          |
|-------------------|----------------|----------|
| STATIC LEVEL      | Total Rig Time | 7.5 hrs. |
| Ground level      | Total Standby  | hrs.     |
| Top of casing 20' | Drilling Mud   | sacks    |

SIGNATURES

MIDNIGHT SUN.....  
TITLE.....

CLIENT.....  
TITLE.....