

FIELD REPORT



201020167

Started... SEP. 13... 19.73.

Completed... SEP. 14... 19.73.

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
YUKON HOUSING CORPORATION	WATER WELL	Sub-Division Watson Lake

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
0	21	Silty SAND AND GR SAND	MOVE FROM INDIAN VILLAGE (AIR)	9/13/73	15:30	20:30	5.0
21	29	GRAVEL Silty SD.			21:30	24:00	2.5
29	33	GR					
33	37	HARD DRY GR with 20 layers SAND	(AIR)	9/14/73	08:00	09:00	1.0
37	40	GRAVEL					

Rcrd. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
Feet	Inch	Feet	Inch	
				BOTTOM OF CASING CLOSED
				CASING PERFORATED FROM 22'6" - 27'
				Bailed AT 20 P.M.
				DEVELOPED WITH AIR FOR 3 1/2 HRS.

	AIR Development	3.5	
STATIC LEVEL	Total Rig Time	50	hrs.
Ground level	Total Standby		hrs.
Top of casing	Drilling Mud	2	sacks

SIGNATURES

MIDNIGHT SUN.....
 TITLE.....
 DRILLER - GORDON TORGERSON

CLIENT.....
 TITLE.....