



FIELD REPORT

Started... FEB... 24... 19.76

Completed... MAR... 4... 19.76

# 201020195

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
ROY THIESSEN HELICO ENTERPRISES WATSON LAKE	WATER WELL	MOTEL UNITS WATSON LAKE

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE	FEB 21	7:00	16:00	9
0	10	SDY. GR.					
0	28	SD. GR. ODD SILT LAYER		MAR 3	08:00	11:00	
0	30	SILTY SD. PEAT		MAR 3	14:00	20:30	9.5
0	35	SILTY SAND TILL WITH		4	08:00	13:00	5.0
35	45	SILT AN CL					

Rcd. of Casing & Pipe			
Size	Type	Size	Type
5" x 25E	WALL	PLAIN END	
Feet	Inch	Feet	Inch
21'	8"		
20'	3"		
41'	11"		
20'			
39'	11"		


Remarks:

PERFORATED 21' TO 26'  
BOTTOM CLOSED  
BAILED AT 3 P.M.

STATIC LEVEL  
Ground level 12'  
Top of casing 13'

Total Rig Time 23.5 hrs.  
Total Standby — hrs.  
Drilling Mud 4 sacks

SIGNATURES

MIDNIGHT SUN   
TITLE.....

CLIENT.....  
TITLE.....