



P.O. Box 4391

FIELD REPORT

201020214

105 A 02

Started... August 15 1978

Completed... August 15 1978

zone
9

505 400

665 7000 ± 3000 / 10 000 m

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Dept. of Indian Affairs	Water Well	Upper Liard Lower Village

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE	Aug 15	7	6	11
0	3	sand fine brown					
3	20	sand and gravel					
20	26	gravel and sand					
26	40	sand					
			230V Pump # 8-77 643710				
			32'0" of 1" pipe to pump 15' heat tape				
			1/4" hole drilled in pipe at 10'				
			39 to 40 sampled soft (lost sample)				

Rcd. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
6				12 slot screen 4 3/4 bit, sub 3' riser pipe
Feet	Inch	Feet	Inch	bottom at 38' load packer top
21				air developed to about 10 GPM
21				
42'				
-6				3 hours developing
36'				Developing 3 hours
				STATIC LEVEL
				Ground level
				Top of casing 25' 2"

Total Rig Time	11	hrs.
Total Standby		hrs.
Drilling Mud	3	sacks

SIGNATURES

MIDNIGHT SUN..... Merv Tull
TITLE.....

CLIENT.....
TITLE.....