



FIELD REPORT

# 201060001

105 A 06

Started..... July 18 ..... 19.74

505 400.  
665 7000  
± 3000/10 000 m

Completed..... July 22 ..... 19.74.

Zone  
9

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Dept. of Indian Affairs Whitehorse	Water Well	A T New Rec. Ha;; Upper Village Upper Liard

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
0	4	silty sand	MOVE mile 2 to Upper Liard	July 18	08:00	16:00	10
4	16	silty sand	and gravel				
16	22	silty sand	with silty gravel layers	July 19	07:00	21:00	14
22	33	hard silty	gravel with silty sand layers				
33	40	fine sand	set 36" of 6" casing	July 20	08:00	20:00	12
			set 20 slot screen at				
			35' to 40' "K" Packer Top	July 21	07:00	21:00	14
			bail bottom				
			pulled screen three times	July 22	12:00	13:00	13
			to get the K-Packer to seal				

Rcd. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
6"	.188 wall			
Feet	Inch	Feet	Inch	
36'				
STATIC LEVEL				Total Rig Time 63 hrs.
Ground level			26-9	Total Standby hrs.
Top of casing			27-9	Drilling Mud 6 sacks

SIGNATURES

MIDNIGHT SUN.....  
TITLE.....

CLIENT.....  
TITLE.....