



Field Report

13 MacDONALD ROAD
 WHITEHORSE, YUKON
 Y1A 4L1
 PHONE (867) 633-3070
 FAX (867) 633-5758

105 A 16
 # 201160004
 Started June 19 2003
 ± 100/300m
 Completed June 23 2003

436960; 6737400

NAME & ADDR. OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Keith Behak	Water Well	Lot 14'
Lot 14 Mendenhall		Mendenhall Subdivision
	03-9-5	

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
0	20'	sand, gravel	MOVE + warmup trucks	06/19/03	700	830	1.5
20'	40'	sand, gravel, boulders	- Discuss where hole should be.		830	930	1
40'	60'	sand, gravel, boulders	- Setup		930	100	3.5
60'	70'	Bedrock	- Drill 0-60' odx casing.		100	600	5
70'	323'	Bedrock	- Fuel up; drive back to shop.		600	700	1
			- Warmup trucks; drive to site.	06/20/03	700	830	1.5
			- Warmup rig 9; load + weld casing.		830	930	1
			- Change over to Dth; drill.		930	230	5
			- Shank bit trip; drive to shop.		230	430	2
			- Build tool; drive back to site.		430	630	2
			- Fish out bit; drive back shop		630	845	2.15
			- Load; drive to site.	06/23/03	800	830	1.5
			- Warmup rig 9; trip in.		930	1030	1
			- Drill from 143' to 323'.		1030	430	6
			- Develop.		430	600	1.5
			- Trip; load up; demob; to shop.		600	830	2.5

RECORD OF CASING & PIPE				REMARKS:
SIZE	TYPE	SIZE	TYPE	
6 5/8"	odx welded casing	4 1/2"	con. drill	6 - 6 1/2 GPM
				H2O TEMP
				Depth of casing: 70'
FEET	INCH	FEET	INCH	Depth of hole: 323'
70'		323'		Casing stickup: 1'6" * 1 odx shoe 140 mm
				* 80' of 6 5/8" odx welded casing
				* 3 4 1/2" x 7" diverter rubbers
				Note: 5 1/2" bit w/ DownHole Hammer.
				STATIC LEVEL
				TOTAL RIG TIME hrs
				GROUND LEVEL 13.6 M
				TOTAL STANDBY hrs
				TOP OF CASING 14.1 M
				DRILLING MUD bags

SIGNATURES

MIDNIGHT SUN Ryan, Jason.

CLIENT _____

TITLE _____

TITLE _____