



FIELD REPORT

7

Started. *MAY 28*...1977.

Completed. *MAY 29*...19....

P.O. Box 4391

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
DALE A HALSTEAD TESLIN Y.T.	WATER WELL	THE HALSTEAD'S FOX POINT MILE 807

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
0	16"	SAND & GRAVEL					
16	35"	SILT					
35	47	SILTY TILL					
47	66"	FINE SAND SILT					
66	71"	SILTY TILL					
71	75"	GRAVEL TILL	WORKING FROM WATSON	MAY 28	7:00	12:00	5
75	91"	GRAVEL	SITING UP & FILL WATER T.		12:00	2:30	2.5
			DRILLING 6 1/2" TO 92"		2:30	6:00	3.5
			REAMING 7 1/2" & RUNNING HE CASING TO 91'		6:00	9:00	3
			DEVELOPING		9:00	10:00	1
			DEVELOPING & CLEANING UP	MAY 29	8:00	10:00	2
			MOVING TO WHIM		10:00	17:00	7

GUARANTEED AGAINST FAILURE FOR ONE YEAR ~~AGAINST~~
~~FAILURE~~ PROVIDED NOT OVERPUMPED

PH

Casing & Pipe				Remarks:
Size	Type	Size	Type	
1 1/2"	T4C			DEVELOPED TO 50 G.P.M.
13"	9"			91' AT 22° PER FT @ 2002°
13"	7"			
13"	5"			PERFORATED 83 TO 91'
13"	6"			
12"	10"			
13"	8"			STATIC LEVEL
10"	2"			Ground level 24
91"	0"			Top of casing 25

Total Rig Time	17	hrs.
Total Standby	17	hrs.
Drilling Mud	4	sacks

SIGNATURES

MIDNIGHT SUN... *MERV TULL*.....
TITLE..... *DRILLER*.....

CLIENT... *Dale A. Halstead*.....
TITLE... *Owner, operator*.....