



FIELD REPORT

BID 204080015

Started... Oct. 20... 1994

Completed... Oct. 20... 1994

P.O. Box 4391

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Brian BOLMAN	W/W	Judas Creek subdi LOT 76
	94-1A-21	

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			move on setup	Oct. 20	10:00	12:00	2
0	12	Gr. sand	20bs	11	12:00	2:30	2.5
12	29	sand	Gr. silt				
29	51	silt	sand same Gr.				
51	57	Gr.	sand same silt				
			set screen	11	2:30	3:00	0.5
			Develop	11	3:00	4:30	1.5
			move off to next site	11	4:30	6:00	1.5
			Crew travel	11	6:00	6:30	0.5

Rcd. of Casing & Pipe			
Size	Type	Size	Type
6			
Feet	Inch	Feet	Inch
56			

Remarks: 30 GPM.
 1- drive shoe
 25 slot screen
 2' riser K Packer
 5 7/8" bit pin

STATIC LEVEL	Total Rig Time	hrs.
Ground level 15'	Total Standby	hrs.
Top of casing	Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....
 TITLE.....

CLIENT.....
 TITLE.....