



P.O. Box 4391

FIELD REPORT

TYPE
1 copy
204100068

Started ~~Apr. 27~~ Apr. 26 1979

Completed Apr. 28 1979

| NAME AND ADDRESS OF CLIENT | DESCRIPTION OF WORK | LOCATION OF WORK |
|----------------------------|---------------------|-----------------------------------|
| STAN Dick 38 DONTON RD. | W/W. | lot # 101 Wolf Creek sub. Div. |

| FORMATION LOG | | | DESCRIPTION OF WORK | TIME | | | |
|---------------|------|-----------|---------------------------|---------|-------|-------|-------|
| FROM | TO | FORMATION | | DATE | FROM | TO | HOURS |
| | | | ... MOVE | | | | |
| | | | loading | Apr. 26 | 8:00 | 12:00 | 4 |
| | | | moving to site setting up | " | 1:00 | 2:00 | 1 |
| 0' | 6' | Gravel | cobbles | " | 2:00 | 9:00 | 7 |
| 6' | 12' | Gravel | silty sand. | | | | |
| 12' | 38' | Gravel | cobbles | | | | |
| 38' | 54' | sand. | | | | | |
| 54' | 61' | sand | Gravel | | | | |
| 61' | 74' | Gravel | cobbles | | | | |
| 74' | 79' | Gravel | sand. | | | | |
| 79' | 86' | Gravel | silt | | | | |
| 86' | 100' | till | | | | | |
| | | | Broke casing | | | | |
| | | | pulling casing | Apr. 27 | 8:00 | 11:00 | 3 |
| | | | redrill to 101' | " | 11:00 | 2:00 | 3 |
| 100' | 122' | till | | " | 2:00 | 9:00 | 7 |
| 122' | 124' | Gravel | silt | | | | |
| 124' | 184' | bedrock | | | | | |

| Rcd. of Casing & Pipe | | | | Remarks: |
|-----------------------|-------|------|------|------------------------|
| Size | Type | Size | Type | |
| Feet | Inch | Feet | Inch | 1 oxygen 1 bit |
| 20 | | | | |
| 20 | 1 1/2 | | | |
| 21 | 1 | | | |
| 20 | 1 | | | |
| 20 | 6 | | | |
| 19 | 4 | | | STATIC LEVEL |
| 2 | 5 1/2 | | | Ground level |
| 124' | | | | Top of casing |
| | | | | Total Rig Time 25 hrs. |
| | | | | Total Standby hrs. |
| | | | | Drilling Mud sacks |

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT.....
TITLE.....

