


B-ID 204100189

FIELD REPORT



P.O. Box 4391

Started June 5 2000
 Completed June 11 2000

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Richard Linville 2# SAGE mary lake	water well	mary lake

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
0	20 FT	SAND + gravel	MOVE				
20	26 FT	gravel					
26	28 FT	Damp SAND					
28	40	SAND + gravel					
40	130	gravel					
130	132	SAND					
132	150	gravel					
150	155	gravel + water					

Rcd. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
6"				8-9 gallons per minute 1 20 slot screen 1 Ry packer 152 FT casing 1 shoe 1 5" x 6" Threaded nipple. 156 FT o dex Hammer
Feet	Inch	Feet	Inch	
152 FT	6"			
STATIC LEVEL				Total Rig Time 5 hrs.
Ground level				Total Standby hrs.
Top of casing 38m 124 FT				Drilling Mud sacks