



FIELD REPORT

BID 204100387

Started. Nov 16.....19.99
 Completed. NOV. 18...19.99

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
476 CARINA LANE Lot 21 Spruce Hills (770)	water well #2	Lot 21 Spruce Hills Whitehorse

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
0	15 FT	SAND	MOVE				
15 FT	65 FT	Brown + Grey silt	odex				
65 FT	80 FT	grey clay damp		NOV 16	0	80 FT	7 hrs
80 FT	100 FT	wet grey clay					
100 FT	120 FT	grey clay mixed gravel					
120 FT	140 FT	grey clay mixed gravel					
140 FT	160 FT	gravel water		NOV 17	80 FT	160 FT	8 hrs

Rcd. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
6"	CASING	4 1/2	CON.	20 to 25 gallons per min.
Feet	Inch	Feet	Inch	- (1) SLOW
160 FT		160 FT		6 hrs developing AND MOVING OFF 1 H.R. SET-UP
				- (1) 20 SLOT X 5' TELESCOPING SCREEN
				- (1) "K" PACMAN
				STATIC LEVEL
				Ground level
				Top of casing
				Total Rig Time 21 hrs.
				Total Standby hrs.
				Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN..... George Lindsay
 TITLE... Driller

CLIENT.....
 TITLE.....