


Field Report

Feb 3/05



13 MACDONALD ROAD
WHITEHORSE, YUKON
Y1A 4L1
PHONE (867) 633-3070
FAX (867) 633-5758

B-ID 204100476

Started August, 16 2002

Completed August, 17 2002

NAME & ADDR. OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Robert McDonnell	Water Well	Cowley Creek
6 Pike Place		
Whitehorse, Yukon	02-9-3	

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
0'	20'	Boulders, sand gravel	MOVE				
20'	25'	gravel, sand	- load & yard fuel up.	Aug 16	700	800	1 hr.
25'	28'	clay, hard.	- leave for site		800	845	45 hrs.
28'	35'	sand + gravels.	- setup & site		845	1100	2.15 hrs.
35'	40'	sand	- start drilling ooz casing.		1100	700	8 hrs.
40'	60'	sand, gravel dump silt.	- travel back to shop		700	730	.5 hrs.
60'	70'	sand + silt wet.					
70'	75'	gravel wet.	- send Jayna downtown, get ^{1/2 hr. breakfast.} HF.	Aug 17	700	930	2.5 hrs
75'	80'	boulder block white	- travel to site.		930	1000	.5 hrs.
80'	100'	bedrock.	- start rig warmup, weld piece		1000	1030	.5 hrs.
100'	200'	bedrock.	- drilling from 1030		1030	300	4.5 hrs.
			- trip, change hammer.		300	330	.5 hrs.
			- drilling from 100' to 200' D.H.		330	530	2.0 hrs.
			- develop well		530	700	1.5 hrs.
			- trip out.		700	800	1 hr.
			- demob, drive back to shop		800	830	.5

RECORD OF CASING & PIPE				REMARKS:
SIZE	TYPE	SIZE	TYPE	
6 5/8"	CDX casing	4 1/2"	CDX drill pipe	- 1 6 5/8" casing drive shoe.
				- 3 diverter rubbers 4 1/2" x 7"
FEET	INCH	FEET	INCH	e 200' 4 gpm.
100'		200'		
				e 60' little bit of H ₂ O in hole.
				@ 175' H ₂ O came in hole.
				STATIC LEVEL
				TOTAL RIG TIME hrs
				GROUND LEVEL 199' 6"
				TOTAL STANDBY hrs
				TOP OF CASING 200' 50"
				DRILLING MUD bags

SIGNATURES

MIDNIGHT SUN Ryan Babula
Jason Nolan

CLIENT Wendy + Robert McDonnell

TITLE _____

TITLE _____