



Field Report

99.8.3
inv # 4646

PH. 633-3070 TELEX 036-8496
P.O. BOX 4391
WHITEHORSE, YUKON

Feb 3/05

B.O.D 204100477

Started... AUG. 9.....1999.

Completed... AUG. 18.....1999.

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
CANDY KENT.	WATER WELL	#54 DOLLY WARDEN COWLEY CREEK

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
0	12	OVER BURROW SAND	MOVE LOAD IN YARD. / SETUP @ SITE 4 hrs SET CASING TO 18' 6"	AUG 9/99	9	7	10
2	494	B/R	4.5 hrs / 18'-101' D.A.H. DRILLING / DOWN THE RIG OVERHEAT. 101'-210' / LOAD WATER + RODS	AUG 10/99	8	6	10
			DRILLING / TRY TO DEVELOP UNDER 1 GPM. 210'-310'	AUG 11/99	7:30	8	11.5
			DRILLING / LOAD RODS + WATER 310'-420' / TRY TO DEVELOP @ 370'+420'	AUG 12/99	8	6	10
			DRILLING / LOAD WATER + RODS + FUEL 420-494 / BIT + FOOT VALVE BROKEN.	AUG 13/99	7:30	6:30	11
			TRIP IN / DEVELOP 4 hrs TRIP OUT * STATIC LEVEL 7.25m. BENT STACK LOGS	AUG 14/99	8	6:30	10.5
			DEMOb RIG + RODS CLEAN UP SITE * STATIC LEVEL 56.7m 3 hrs LATER @ 46m.	AUG 17/99	7:30	8:30	13
				AUG 18/99	8	3	6

Sched. of Casing & Pipe				Remarks:	
Size	Type	Size	Type		
6"	welded			3/4 TO 1 GPM	
Feet	Inch	Feet	Inch	DEVELOPED 4. hrs	
20'	0			HOLE BOTTOM 494'	
				- CASING SET TO 18' 6" + CEMENTED IN.	
				- SEE BACK FOR HOLE LOG.	
				BEDROCK HOLE 53/8"	
				Static Level 7.25m / 24'	Total Rig Time 82 hrs.
				Ground Level 6.88m / 22' 6"	Total Standby hrs.
				Top Of Casing 7.25m / 24'	Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN... GREG COOMOS...
TITLE.....

CLIENT.....
TITLE.....