



Field Report

Feb 3/05
 BID 204100479

PH. 633-3070 TELEX 036-8496
 P.O. BOX 4391
 WHITEHORSE, YUKON

Few

Started. June 4.....1987

Completed. June 7.....1987

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
JEFF	Waterwell	Mahy Lake Lot 8

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
0	12	Silt Sand	MOVE Load at shop.	June 4	8:00	16:00	
12	62	Gravel	Move Rig		16:00	17:00	
62	170	Silt & Clay - Gravel	Change Head-Casing H		17:00	18:30	
170	265	Bedrock	travel		19:30	20:00	
265	300	Granite	travel	June 5	7:30	8:00	
			Finish-Head-Finish Hammer		8:00	9:00	
			Drill 0-132'		9:00	17:30	
			travel		17:30	8:00	
			travel	June 6	7:30	8:00	
			Drill	June 6	8:00	16:00	
			Drill 132'-190'		8:00	16:00	
			Get 3 1/2" Rods		16:00	18:00	
			Drill 190-300		18:00	22:30	
			Develop the Port		22:30	24:30	
			Load travel		24:30	1:30	

Rcrod. of Casing & Pipe			
Size	Type	Size	Type
Feet	Inch	Feet	Inch
170			

Remarks: 170' 6 5/8 casing
 Hole size - 5 7/8" to 190'
 Hole size 190 - 300 = 4 1/2"

16 PM

Static Level	Total Rig Time	hrs.
Ground Level	Total Standby	hrs.
Top Of Casing	Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....
 TITLE.....

CLIENT.....
 TITLE.....