


#204100535



PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Field Report

105 D10

502292
6719384 ± 1000
3000m

WELL # 2

Started.. July 4.....1984

Completed.. July 9.....1984

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Thompson Geo Technical	WATER Well	Proposed Wolf Creek Extension

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			move set up	July 5	12:00	1:00	1
0	25	sand Gr cobbles		"	1:00	3:30	2.5
25	35	Gravel / till					
35	60	sand Gr cobbles					
			Crew travel	"	3:30	4:00	0.5
			crew travel	July 6	8:00	8:30	0.5
60	95	sand Gr cobbles		"	8:30	4:30	8
95	105	silty Gr	5 GPM				
105	146	till					
146	200	BR	hard				
			Develop	"	4:30	5:00	0.5
			crew travel	"	5:00	5:30	0.5
			crew travel	July 7	8:00	8:30	0.5
200	202	BR	Hard	"	8:30	10:30	2
202	240	soft BR					
			Develop	"	10:30	1:00	2.5
			Trip out	"	1:00	1:30	0.5

Rcrd. of Casing & Pipe			
Size	Type	Size	Type
6			
Feet	Inch	Feet	Inch
149'	6		

Remarks:	
1-5 3/8" tricone	
1- drive shoe	
Static Level	Total Rig Time hrs.
Ground Level	Total Standby hrs.
Top Of Casing	Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT.. *Don Chalky*.....
TITLE.. *Hydrogeologist*.....