



PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Field Report

204110220

Started... Nov 15.....19.93

Completed.....19....

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
DECORA LANDSCAPING	W/W	MARWELL

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE LOAD	Nov 15			
			TRAVEL TO SITE	"	9:30	10:00	
			Drop off Rods - Move on - SETUP	"	10:00	11:00	
0'	4'	Five silty sand		"	11:00	12:30	
4'	16'	sand & gravel					
16'	31'	Five silty sand					
31'	41'	Five sand					
			SET SCREEN - (Heaving sand)	12:30	2:30		
			LOAD WATER	2:30	3:30		
			DEVELOPE	3:30	5:30		
			Pull out - LOAD - WEDGON CAP	5:30	6:00		
			TRAVEL TO SHOP	6:00	6:30		

Rcd. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
Feet	Inch	Feet	Inch	38' 6" - 219 WALL casing + Drive shoe
				10 SLOT SCREEN - 2' Riser - LEAD PACKER - 5 7/8 BIT PIW
				DEVELOPED TO <u>H.G.P.M.</u>
				Static Level 20'
				Ground Level
				Top Of Casing
				Total Rig Time hrs.
				Total Standby hrs.
				Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN..... JEFF
TITLE..... CARL

CLIENT.....
TITLE.....