

# Field Report

**COPY**  
059-9 34



13 MacDONALD ROAD  
WHITEHORSE, YUKON  
Y1A 4L1  
PHONE (867) 633-3070  
FAX (867) 633-5758

Started August 28 2005

Completed August 31 2005

NAME & ADDR. OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Niel Runion	H <sub>2</sub> O Well	Carcross Corner
Johns Auto		

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
0	28	Sand/Boulder	MOVE Mobe to site, wait to clear	Aug 28	1:30	4:30	3
28	30	Boulder/Gravel	help cut trees, etc.				
30	40	Silt	Unload supplies, setup, double		4:30	5:30	1
40	49	Silt/Gravel	check distance to septic tanks				
49	53	Sand/Gravel	Drill 10 5/8 casing to 5'		5:30	6:30	1
53	58	Gravel	Travel to shop.		6:30	7:00	.5
58	71	Sand/Gravel	Load @ shop	Aug 29	7:00	8:00	1
71	80	Sand	Travel to site		8:00	8:30	.5
80	100	Sand/Gravel	Warm equipment, etc.		8:30	9:00	.5
100	104	Gravel	Finish setting 10 5/8 casing		9:00	11:00	2
104	116	Till.	Switch over to 6"		11:00	11:30	.5
			Set 80' of 6 5/8 casing		11:30	6:00	6.5
			Travel to shop		6:00	6:30	.5
			Fueling, loading		6:30	7:00	.5
			Load @ shop	Aug 30	7:00	7:30	.5
			Travel to site		7:30	8:00	.5
			Warm equipment		8:00	8:30	.5
			Set 6 5/8 from 80' to 120'		8:30	12:30	4
			Trip out		12:30	1:00	.5

RECORD OF CASING & PIPE				REMARKS:			
SIZE	TYPE	Total Length		3 GPM	Bottom of Screen:	98 ft 29.87 m	
10 5/8		10 FT				1:00	1:30 .5
6 5/8		120 FT				1:30	2:30 1
FEET	INCH	FEET	INCH	Build screens		2:30	3:00 .5
				Trip in screen, jammed, trip out screen		3:00	4:00 1
				Beam out casing with 5 3/4, 6" tricone		4:00	5:30 1.5
				Rebuild, set screen to bottom		5:30	6:30 1
				Travel to shop		6:30	7:00 .5
				Crew: Ryan, Kirk, Dylan			
				TOTAL RIG TIME			hrs
				STATIC LEVEL 24.8 m 81 ft			
							Cement 14 bags

**SIGNATURES**

MIDNIGHT SUN K-K 5h


CLIENT \_\_\_\_\_

TITLE Field Supervisor

TITLE \_\_\_\_\_

Bentonite

# Field Report



13 MacDONALD ROAD  
 WHITEHORSE, YUKON  
 Y1A 4L1  
 PHONE (867) 633-3070  
 FAX (867) 633-5758

Started August 28 2005

Completed August 31 2005

NAME & ADDR. OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
<i>Noel Runion</i>	<i>H<sub>2</sub>O Well</i>	<i>Carcross Corner</i>
<i>Johns Auto</i>		

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			<i>MOVE Load @ shop</i>	<i>Aug 31</i>	<i>7:00</i>	<i>7:30</i>	<i>.5</i>
			<i>Travel to <del>the</del> site</i>		<i>7:30</i>	<i>8:00</i>	<i>.5</i>
			<i>Warm equip</i>		<i>8:00</i>	<i>8:30</i>	<i>.5</i>
			<i>Pull back casing, measure rod height</i>		<i>8:30</i>	<i>10:00</i>	<i>1.5</i>
			<i>get ready for developing</i>				
			<i>Developing</i>		<i>10:00</i>	<i>4:00</i>	<i>6</i>
			<i>Trip out</i>		<i>4:00</i>	<i>4:30</i>	<i>.5</i>
			<i>Cut casing, weld on cap etc</i>		<i>4:30</i>	<i>5:00</i>	<i>.5</i>
			<i>Loading</i>		<i>5:00</i>	<i>6:00</i>	<i>1</i>

RECORD OF CASING & PIPE				REMARKS:	
SIZE	TYPE	Total Length		GPM	Bottom of Screen:
					<i>1-20' 6" shoe</i>
					<i>1 K+Packer</i>
FEET	INCH	FEET	INCH		<i>1 Riser pipe</i>
					<i>2- 15 slot screens</i>
					<i>1- Damaged 15 slot screen</i>
					<i>1 3 1/2 API screen bottom</i>
					<i>Crew: Kirk Shaw, Dylan Letang</i>
					TOTAL RIG TIME
					hrs
					STATIC LEVEL
					DRILLING MUD/Cement
					bags

**SIGNATURES**

MIDNIGHT SUN *K-KSK* CLIENT \_\_\_\_\_

TITLE *Field Supervisor* TITLE \_\_\_\_\_