



FIELD REPORT

#204110290

105D11

496674
6727574 ± 100/300m

Started June 9 1991
Completed June 17 1991

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
High Country R.V 97	Water Well.	Historical 913.5 Alaska Hwy LOT 1246-1

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			Move from Nikon's well	June 9	4:30	5:00	.5
			Setup and Start to drill	June 10	8:00		
0	15	Sand Gravel.		"			
15	55	Gravel.		"			
55	68	Silty Sand.		"			
68	80	Gravelly Silt.		"			
80	109	Gravelly Clay.		June 10		5:30	9.5
109	112	"		June 11	8:00		
112	B.R.			"			
Casing to 117' 9"				"			
117' 9"	265	B.R.		June 11.		5:30	9.5
			June 12, 13, 14 OFF				
265	405	B.R.		June 15	8:00	6:00	
405	535	B.R.	- Finish hole & pull out Rods.	June 16	8:00	3:30	7.5
			Sound hole cased to 325'	June 17	8:00		
			Break apart all new rods & move back to shop.			5:30	9.5

Rcd. of Casing & Pipe				Remarks: - LESS THAN 3/4 C.P.M.
Size	Type	Size	Type	
6 5/8				
Feet	Inch	Feet	Inch	
117'	9"			
STATIC LEVEL				Total Rig Time hrs.
Ground level				Total Standby hrs.
Top of casing				Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT.....
TITLE.....