

#204110295

FIELD REPORT


105 D11

Started May 30.....1979.

Completed May 31....1979.

497 081;
6726623 ±

100 · 300 m



P.O. Box 4391

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Papaw wam VICUACON	W / W	Paddle wheel

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			Moving on setting up.	May 30	8:00	2:00	1
0'	12'	Gravel cobbles		"	9:00	6:30	9.5
2'	21'	sand Gravel					
21'	30'	Gravelly till					
30'	43'	Gravel silty sand.					
43'	48'	silt					
48'	57'	Gravelly till					
7'	84'	till					
24'	141'	clay silt some Gravel					
141'	155'	till					
55'	185'	Hard silt clay some Gravel.					
			loading (shop)	May 31	8:00	9:00	1
35'	239'	Hard silt clay.		"	9:00	1:00	4
239'	248'	silt					
48'	252'	fine sand.					
52'	255'	bed rock.					
			Developing	"	1:00	2:30	1.5
			Moving off to shop.	"	2:30	4:00	1.5

Rcd. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
feet	Inch	feet	Inch	20 gals/min.
21	9	21	6	
21	5	21	5	
21	3	21	5	
20	1	21	5	
13		21	7	
21	5	5	4	STATIC LEVEL
21	5			Ground level
		253'		Top of casing 73 rising
				Total Rig Time 18.5 hrs.
				Total Standby hrs.
				Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT.....
TITLE.....