



P.O. Box 4391

FIELD REPORT

BID 204140017

Started... APRIL 13 1978

Completed... APRIL 24 1978

1st WELL WITH SCRAMM RIG

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
RUBY CONTRACTING Doug E. Thompson 633-3394 - 668-5349 OFFICE NORWICH	WATER WELL	LOT 6 McPHEARSON SUB-DIVISION

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
0	142	SILT AND BLUE CLAY	MOVE				
142	158	SAND AND GRAVEL					
158	161	ROCK					

Rcrd. of Casing & Pipe			
Size	Type	Size	Type

Remarks:

BOTTOM OF SCREEN SET AT 154'2"
LEAD PACKER TOP, PROBABLY 4 7/8" BIT PIN BOTTOM
BOTTOM OF PUMP SET AT 153'6" MODER
644420 1/2 H.P. 220 YOLT. SHOP# -

Feet	Inch	Feet	Inch

STATIC LEVEL
Ground level
Top of casing 145'2"

Total Rig Time hrs.
Total Standby hrs.
Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT.....
TITLE.....