



PH. 667-6144

P.O. Box 4391

FIELD REPORT

B-ID 204140052

Started Oct 2.....1979

Completed Oct 4.....1979

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Brian Hewitt	Water Well	MacPherson Lot # 46

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			moving setting up	Oct 2	8:00	9:30	1.5
0'	8'	silty sand		"	9:30	5:30	8
8'	23'	silt sand layers					
23'	92'	clay					
92'	200'	sandy silt	same				
			Loading	Oct 3	8:00	9:00	1
200'	202'	silt		"	11:00	6:00	7
202'	211'	clay Gr.					
211'	275'	silt same Gr.					
275'	284'	sand Gr.					
284'	286'	Till					
			setting screen	"	6:00	7:30	1.5
			Pulling casing back 4'	Oct 4	8:30	10:00	1.5
			Developing	"	10:00	11:30	1.5
			Trip out moving off	"	11:30	1:30	2

Rcd. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
Feet	Inch	Feet	Inch	Developed at 6 gals/min.
280	10			bottom screen at 284.
				20 slot
				2' riser lead packer
				1/2" bit pin
				STATIC LEVEL
				Ground level
				Top of casing
				Total Rig Time <u>2.4</u> hrs.
				Total Standby hrs.
				Drilling Mud sacks.

SIGNATURES

MIDNIGHT SUN.....  
TITLE.....

CLIENT.....  
TITLE.....