

FIELD REPORT

20440134



Started.. Aug. 21.....19.76.

Completed.. Aug. 21.....19.76.

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Indian Affairs and Northern Dev.	Water Well	Lake Labarge Horse Creek Road

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
0'	5'	gravel & silty sand		Aug. 21	7am.	5:30pm	10.5
5'	8'	sand					
8'	10'	gravel, silty sand					
10'	30'	sand silty till					
30'	46'	sand, silty and gravel till					
46'	58'	sand					
58'	60'	sand and blue silt					

Rcrd. of Casing & Pipe			
Size	Type	Size	Type
5"	.258	wall	
Feet	Inch	Feet	Inch
21'	0"		
20'	6"		
11'	0"		
52'	6"		

Remarks: Sampled 30' sand silty till
40' sand silty till
55' sand

Bailed at 20 G.P.M. Screen 5' x 4" 15 slot set at 50'--55'

STATIC LEVEL
Ground level 13'
Top of casing 14'

Total Rig Time 10.5 hrs.
Total Standby hrs.
Drilling Mud 3 sacks

SIGNATURES

MIDNIGHT SUN Merv Tull Driller.....
TITLE Norman James helper.....

CLIENT.....
TITLE.....