



PH: 668-2434

P.O. Box 4391

FIELD REPORT

204140180

Started May 9 1977

Completed May 13 1977

67
6000

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Dave Jamieson	water well	mile #5 Mayo Rd.

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			loading	May 9	2:00	2:30	1 1/2
			moving & setting up.	" 9	3:30	6:00	2 1/2
0'	11'	sand.		" 9	6:00	10:00	4
11'	49'	silt clay.					
49'	63'	Gravelly Till					
63'	66'	clay.					
66'	68'	bedrock.					
			moving camp to site	May 10	7:00	8:00	1
			reaming 7 7/8" to 66' 7"	" "	8:00	9:00	1
			run 66' 7" casing	" "	9:00	10:00	1
68'	70'	bedrock	6 7/8" bit to clean & oil rods.	" "	10:00	11:00	1
			set up to drill with air hammer	" "	11:00	11:30	1/2
70'	222'	bedrock			11:30	7:00	7

Rcd. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
Feet	Inch	Feet	Inch	Pump installed 3CB OK 1" GALV. 1 H.P. 230 VOLT 9 Amps 1.5 H PM
20	4			
20	10			
20	10			
4	7			
				STATIC LEVEL Ground level Top of casing 65.6
				Total Rig Time 20 hr Total Standby hr Drilling Mud 5 sacks

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT.....
TITLE.....



P.O. Box 4391

FIELD REPORT

Started May 9.....1977

Completed May 13.....1977

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Dave Jamieson	water well	mile 5 mayo Rd.

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOUR
			MOVE				
223	322	bedrock		May 11	9:00	3:00	6
			replacing 6' air hose on compressor.	"	3:00	6:00	3
			Developing 1 1/2 Gals/min.	"	6:00	8:00	2
static 58'			tripping hole	May 12	7:00	9:00	2
322	325	bedrock		"	9:00	12:00	15
325	362	hard Gray bedrock					
362	395	softer black bedrock					
395	400	hard Gray bedrock					
			tripping hole hammer digging	"			
			compressor motor stopping				5 hrs
static level 54'			tripping hole	May 13	2:00	2:30	1/2
			Developing	"	2:30	6:30	4
			Tripping out loading rods	"	6:30	7:30	1
			Moving off to shop.	"	7:30	9:00	1 1/2

Rcrd. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
Feet	Inch	Feet	Inch	

STATIC LEVEL	Total Rig Time	35	hrs.
Ground level	Total Standby		hrs.
Top of casing	Drilling Mud		sacks

SIGNATURES

MIDNIGHT SUN.....
.....

CLIENT.....
TITLE.....