

ENTERED

204140227

COPY 1




Midnight Su  
13  
Whitehors  
Ph  
|  
www.midniq

### Well Log Summary

Client [REDACTED] Clients Phone #(s) [REDACTED]  
 Location Rivendale Farms Hot springs Clients Address [REDACTED]  
 Date Started July 19/2005  
 Date Completed July 23/2005  
 Crew Ryan B  
 Kirk S  
 Dan M  
 Stuart K

Amount of 10"	10 feet
Bottom of 6" casing	260 feet
Bedrock depth	na feet
Bottom of Screen	260
Top of Screen	255
Total Depth	260 feet
Size of Hole in rock	na
Static Level	180 feet and rising
Estimated GPM	40 GPM
Steel well cap	YES
Comments	

Iron high (aesthetic parameter)  
 A.K. [Signature]  
 Sep 6/05



# Field Report

13 MacDONALD ROAD  
 WHITEHORSE, YUKON  
 Y1A 4L1  
 PHONE (867) 633-3070  
 FAX (867) 633-5758

Started July 19 2005

Completed July 23 2005

NAME & ADDR. OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED]	H <sub>2</sub> O Well	Mile 4.2 Lot 1284 Hot Springs Rd

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
0	120'	sand, clay	MOVE; July, 19/2005 Moved	07/19/05	7 <sup>00</sup>	7 <sup>30</sup>	.5
20'	220'	sands					
20'	240'	gravels	- Weld 10 5/8" shoe	07/20/05	9 <sup>00</sup>	9 <sup>30</sup>	2.5
40'	260'	gravels, sand	- To site; setup		9 <sup>50</sup>	11 <sup>30</sup>	2
			- Drill 120'		11 <sup>30</sup>	6 <sup>30</sup>	87
			- To shop; fuel		6 <sup>30</sup>	7 <sup>00</sup>	.5
			- To site	07/21/05	7 <sup>00</sup>	7 <sup>30</sup>	.5
			- Weld casing; Drill		7 <sup>30</sup>	3 <sup>30</sup>	8
			- Plugged; trip; tripping		3 <sup>30</sup>	6 <sup>00</sup>	2.5
			- Fuel up; service		6 <sup>00</sup>	6 <sup>30</sup>	.5
			- To shop.		6 <sup>30</sup>	7 <sup>00</sup>	.5
			- To site.	07/22/05	7 <sup>00</sup>	7 <sup>30</sup>	.5
			- Drill 20' to 260'		7 <sup>30</sup>	9 <sup>30</sup>	2
			- Develop		9 <sup>30</sup>	10 <sup>00</sup>	.5
			- Build screen, trip, pull casing, set screen		10 <sup>00</sup>	3 <sup>30</sup>	5.5
			- Develop		3 <sup>30</sup>	6 <sup>30</sup>	3
			- Tripout, to shop.		6 <sup>30</sup>	7 <sup>00</sup>	.5

RECORD OF CASING & PIPE			
SIZE	TYPE	SIZE	TYPE
5/8"	casing	4 1/2"	conn. pipe
FEET	INCH	FEET	INCH
5/8"	casing	260'	

REMARKS:	
GPM	40/50 gals. Screen 254' - 250'
H <sub>2</sub> O TEMP	
- 6 5/8" x 1/4" cover plate - 5" x 2" riser pipe	
- 260' of 6 5/8" casing - K-pack	
- 10' of 10 5/8" casing - 3/2 API pin	
- 6" shoe - Developing HRS 5.5	
- 10" shoe - Cement 5 Bags	
- 30 slot screen 4 feet long.	
STATIC LEVEL	TOTAL RIG TIME hrs
GROUND LEVEL 60M down	TOTAL STANDBY hrs
TOP OF CASING + Rising	DRILLING MUD bags

**SIGNATURES**

MIDNIGHT SUN [Signature] CLIENT \_\_\_\_\_

TITLE Driller TITLE \_\_\_\_\_

