



# Field Report

**COPY** 14

13 MacDONALD ROAD  
 WHITEHORSE, YUKON  
 Y1A 4L1  
 PHONE (867) 633-3070  
 FAX (867) 633-5758

Started July 12 2005

Completed July 19 2005

NAME & ADDR. OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
	H <sub>2</sub> O Well	29 Pilot Mountain

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
10'	300'	Grey/White	MOVE Load @ shop, travel to site	16/05	7:00	8:00	1
20'	310'	Purple/White	Fill water, worm up equipment		8:00	9:00	1
10'	325'	Green/Grey/White	Weld casing, trip out, change over		9:00	2:00	5
25'	340'	Purple/White	trip back in				
			Drilling		2:00	6:30	4.5
			Trip out		6:30	7:00	.5
			Travel to shop		7:00	7:30	.5
			Load @ shop	18/05	7:00	8:00	1
			Travel to well site		8:00	8:30	.5
			Worm up equipment		8:30	9:00	.5
			Fix casing, drilling etc		9:00	4:30	7.5
			Developing well		4:30	6:30	2
			Trip out		6:30	7:00	.5
			Travel to shop		7:00	7:30	.5
			Fuel, get water	19/05	7:00	7:30	.5
			Travel to well site		7:30	8:00	.5
			Worm equipment, check static level		8:00	9:00	1
			Trip in, developing		9:00	4:30	7.5
			Trip out		4:30	5:30	1

RECORD OF CASING & PIPE				REMARKS:			
SIZE	TYPE	SIZE	TYPE				
		4 1/2"	Casing	4 GPM H <sub>2</sub> O TEMP			
					5:30	6:30	1
					6:30	7:00	.5
		180'			7:00	8:00	1.5
					8:00	8:30	.5
				STATIC LEVEL	TOTAL RIG TIME		
				GROUND LEVEL 20.3 m	TOTAL STANDBY		
				TOP OF CASING 21.3 m	DRILLING MUD		

**SIGNATURES**

MIDNIGHT SUN \_\_\_\_\_ CLIENT \_\_\_\_\_  
 TITLE \_\_\_\_\_ TITLE \_\_\_\_\_



# Field Report

13 MacDONALD ROAD  
 WHITEHORSE, YUKON  
 Y1A 4L1  
 PHONE (867) 633-3070  
 FAX (867) 633-5758

Started July 12 2005

Completed July 19 2005

NAME & ADDR. OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Jacobs Jobin Box 21251 Whse. Y1A 6R3	H <sub>2</sub> O Well	Pilot Mountain Lot 29

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
0	20'	sand gravel	MOVE to site	07/12/05	7 <sup>00</sup>	7 <sup>30</sup>	.5
20'	40'	sand gravel	Prep. load casing; setup		7 <sup>30</sup>	9 <sup>00</sup>	1.5
40'	60'	sands	Drill		9 <sup>00</sup>	6 <sup>30</sup>	9.5
60'	100'	sand's	Clean up; to shop		6 <sup>30</sup>	7 <sup>00</sup>	.5
100'	140'	sand's silt's	- Drill 10'; clutch went.	07/13/05	7 <sup>00</sup>	12 <sup>00</sup>	3.5
140'	160'	sand, silt's	- To shop; work on clutch		12 <sup>00</sup>	4 <sup>30</sup>	4.5
160'	165'	Bedrock	- Finish clutch	07/15/05	8 <sup>00</sup>	2 <sup>00</sup>	6
			- To site; setup		2 <sup>00</sup>	4 <sup>00</sup>	2
			- Drill 15' well.		4 <sup>00</sup>	6 <sup>30</sup>	2.5
			- To shop.		6 <sup>30</sup>	7 <sup>00</sup>	.5

RECORD OF CASING & PIPE				REMARKS
SIZE	TYPE	SIZE	TYPE	
10 <sup>5/8</sup>	casing	4 <sup>1/2</sup> "	corr. drill	4 GPM H2O TEMP - 10 <sup>5/8</sup> " shoe - 180' casing 6 <sup>5/8</sup> " - 6 <sup>5/8</sup> " shoe - 1.5 HRS for cement - 8.5 Developing HRS. - 3 Cement Bags - 10 <sup>5/8</sup> " x 20' casing.
6 <sup>5/8</sup> "	casing			
20'				
180'				
				STATIC LEVEL
				TOTAL RIG TIME
				hrs
				GROUND LEVEL
				TOTAL STANDBY
				hrs
				TOP OF CASING
				DRILLING MUD
				bags

**SIGNATURES**

MIDNIGHT SUN \_\_\_\_\_

CLIENT \_\_\_\_\_

TITLE \_\_\_\_\_

TITLE \_\_\_\_\_