


204140355

FIELD REPORT



P.O. Box 4391

105 014
M R

Started. SEPT. 13... 1978.

Completed. SEPT. 18... 1978.

489 817
674 3815 ± 1000 / 3000 m

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
STEWELIN MEL STEWELIN	WATER WELL	mile 1.5 Hwy. RD.

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOUR
			MOVE				
0	110	SILT CREAM		SEPT 13	8	10	
110	290	SILT SLURRY & CREAM		MOVED FROM SHOP TO 1.5 m			
290	301	SANDY GRAVEL			10	430	
302		TILL SAMPLED		DRILLED 6" TO 301'			
					430	500	
				TO SHOP FOR WATER 9.			
				SEPT 14	8	630	10
				DRILL 301 TO 302' + SAMPLED			
				TO SHOP FOR CASING			
				REAMED 2 3/4" TO 250'			
				SEPT 15	7	530	10
				REAMED 2 3/4" TO 299'			
				SET 6" CASING TO 299'			
				SET 20 SLOT SCREEN			
				WASHED SCREEN			
				SEPT 18	8	230	
				AIR DEVELOPED			
					230	500	
				CLEANED UP & MOVED TO SHOP 9.			

Rcd. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
Feet	Inch	Feet	Inch	
				20 SLOT SCREEN 4 1/2" BIT SUB BOTTOM
				2' RISER 5"
20	11 1/2	19	11 1/4	BOTTOM OF SCREEN IS AT 298'6"
20	9 1/2	20	10	AIR DEVELOPED TO ABOUT 10? GPM
20	10	20	10	
20	10	20	10	
20	1 3/4	19	11	DEVELOPING 6.5 Hrs
20	10	20	10	STATIC LEVEL
19	11	20	10	Ground level
20	20	309'	2"	Top of casing 270'
				Total Rig Time 38.5 hrs.
				Total Standby hrs.
				Drilling Mud 9 sacks

-14 0
295'2"

SIGNATURES

MIDNIGHT SUN..... MERV. FULL & RAINER
TITLE..... DRILLER.....

CLIENT.....
TITLE.....

288'6" 294 278 → 190'
" "



PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Field Report

Started April 29 1991

Completed.....19...

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
MEL STEHELIN		Water Well
		REDEVELOPMENT.

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE WORK IN SHOP and Rig	29	8:00	9:30	.5
			TRAVEL TO SITE	"	9:30	10:00	ct .5
			Move and set up	"	10:00	12:30	Rt 2.5
			Add Rods	"	12:30	1:15	.75
			LOAD WATER-Pickup discharge HOSE	"	1:15	2:15	1.0
			Develop	"	2:15	4:45	2.5
			TRAVEL TO SHOP	"	4:45	5:00	ct .25
			TRAVEL TO SITE	30	8:00	8:15	ct .25
			START Rig - WARM UP	"	8:15	8:30	Rt .25
			Develop	"	8:30	11:00	2.5
			Pull Rods	"	11:00	12:00	1.0
			LOAD	"	12:00	12:30	.5
			TRAVEL	"	12:30	12:45	ct .25
						RIT	18.0 Hrs
						ct.	12.75 Hrs

Rcrd. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
Feet	Inch	Feet	Inch	
				BOTTOM OF SCREEN - 296'6"
				STRAIGHT HOURLY CHARGE - Rig Time - CREW TIME ONLY -
				Static Level 126 FT.
				Ground Level
				Top Of Casing
				Total Rig Time hrs.
				Total Standby hrs.
				Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN.....

CLIENT.....

TITLE.....

TITLE.....