



P.O. Box 4391

FIELD REPORT

204140361

105 D 14

689 595
6 744 640 ± 1000/3000m

Started... Sept 19.75

Completed... 19....

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Tom Mickey	WATER Well	Mile 2 Hwy

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HO
0	8	SANDY GR BROWN	MOVE				
8	35	Silty CL.					
35	105	Blue Silty CLAY (local silt with depth)					
105	240	TILO					
240	276	BROWN SILTY CLAY with GRAM					
276	290	Fine BROWN SD. LAYERS with SILTY LAYERS					
290	305	SD. GRAM					

Rcd. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
4.5" Feet	WELDED Inch			RAN 5' SECTION OF 25 SLOT STAINLESS STEEL SCREW
30'				Developed with AIR M.T. 60 G.P.M.

STATIC LEVEL	Total Rig Time	hrs.
Ground level	Total Standby	hrs.
Top of casing	Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT.....
TITLE.....