



FIELD REPORT

204140370

Pg. 2

Started July 11 1979

Completed July 14 1979

P.O. Box 4391

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
THE PUNNOR	W/W	mi. 6 Narvo Rd.

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			... MOVE				
260'	278'	clay Gr.		July 13	7:00	12:00	5
278'	286'	clay					
286'	290'	silt					
290'	294'	Gravelly Till					
294'	298'	sand Gr.					
298'	300'	Gravelly Till					
			Developing	"	12:00	1:30	1.5
			setting screen	"	1:30	4:00	2.5
			Developing	"	4:00	7:00	3
			loading	July 14	8:00	9:30	1.5
			Developing	"	9:30	11:30	2
			moving OSS.	"	11:30	12:30	1
			moving to shop.	"	12:30	1:00	.5
			RE-DEVELOP April 27/84				
			FINE SAND AND SILT, PUMPED 2 TANKS OF WATER				
			CLEANED UP GOOD App. 5 P.M.				

Rcd. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
Feet	Inch	Feet	Inch	bottom screen 298'
295'	6"			20 slot
				2' riser-lead packer
				5 7/8" bit pin
				Developed at 5 P.M.
				STATIC LEVEL
				Ground level 93.6"
				Top of casing
				Total Rig Time 17 hrs.
				Total Standby hrs.
				Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT.....
TITLE.....