

204140383



Field Report

105 D 14

491 890

673 8380 ± 300-1000m

Started. MAY 26.....1951

Completed. MAY 29.....1951

PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Charlie Friday	W/W	Mac DONALD Rel. Porter creek

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE	MAY 26	1:30	2:30	
0'	54'	Sand-GRAVEL	- Boulders - cobbles	"	2:30	5:00	4.5 hrs.
54'	59'	Bedrock	(GREY)	"			
			SHARPEN BIT - START Rig	MAY 27	8:00	9:30	
			PULLOUT - Put on HAMMAR	"	9:30	9:30	
				"	9:30	5:30	4.5 hrs.
59'	81'	B.R.	GREY				
81'	101'	B.R.	BROWN				
101'	143'	B.R.	BLACK-GREY				
			START Rig - WARM UP - Pick up HAMMAR	MAY 28	8:00	8:15	15 min
				"	8:15	5:00	
143'	167'	B.R.	BLACK-GREY				
167'	171'	B.R.	BROWN				
171'	224'	B.R.	GREY				
			START Rig - WARM UP	MAY 29	8:00	8:15	
			DEVELOPE 5 g.p.m	"	8:15	8:30	
				"	8:30	9:30	
224'	233'	B.R.	GREY	"	9:30	-	
233'	234'	B.R.	FRACURE	"	9:30	11:00	
			DEVELOPE				
			PULLOUT - LOAD		11:00	12:00	4 hrs.
							27 hrs

Rcrod. of Casing & Pipe

Size	Type	Size	Type
Feet	Inch	Feet	Inch
55'	0"		

Remarks:

1-6" Drive SHOE Flowing at 5 g.p.m
over Top of casing
Aprox. 20 G.P.M

Static Level	Total Rig Time	hrs.
Ground Level	Total Standby	hrs.
Top Of Casing	Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....
TITLE.....
Jeff Gordon

CLIENT.....
TITLE.....