



PH. 633-3070  
P.O. BOX 4391  
WHITEHORSE, YUKON

# Field Report

213120019

Started... April 8 ... 1952

Completed... April 10 ... 1952

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Howard Mac Donald	WATER WELL	MAYO

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOUR
			MOVE START Rigs - WARM UP (EAT)	8	8:00	8:15	
			Move on - SET UP	"	8:15	9:00	
0'	4'	Silt		"	9:00	8:30 pm	
4'	10'	SILTY SAND + GRAVEL		"			
10'	16'	SAND + GRAVEL		"			
16'	160'	Silty Sand AND GRAVEL		"			
			START Rigs	9	8:00	8:15	
			WARM UP (EAT)	"	8:15	8:30	
160'	165'	Silty SANDY GRAVEL		"	8:30	1:30	
165'	200'	Wet Till	Pull BACK TO 160'	"	1:30	3:30	
			Pull BACK TO 175	"	3:30	4:00	
			Weldscreen - Develop - FIX SANDLINE	"	4:00	4:00	12H
			START Rigs WARM UP	10	8:00	8:15	
			Pullout - SET SCREEN	"	8:15	10:30	
			Pull casing	"	10:30	11:30	
			0' - 175	"	11:30	6:00	
			Pull BACK TO 165'	"	6:00	7:00	
			Pullout Set screen	"	7:00	8:30	
			Pullout Pourtop	"	8:30	10:30	

Rcmd. of Casing & Pipe	LOAD UP - MOVE OFF	10:30	11:30	15 1/2
Size	Type	Size	Type	Remarks: TRAVEL TO CARMAKES
				12:30 AM 4:00 AM

Feet	Inch	Feet	Inch	lost 41' - 6' casing ✓	TOTAL RIG TIME - 41H
				10 slot screen ✓	
				2' Riser ✓	SCREEN SET AT 165'
				1- Lead Packer ✓	
				1- 5 7/8 Bit Pin ✓	
				7 CIP	
				Static Level 150' APPROX	Total Rig Time hrs.
				Ground Level	Total Standby hrs.
				Top Of Casing	Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN.....

CLIENT H. Mac Donald.....

TITLE.....

TITLE.....