



FIELD REPORT

copy

802030028

Started June 16.....19.77

Completed June 17.....19.77

P.O. Box 4391

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Stanley and Associates 212 Main St. Whitehorse, Y.T.	#4 Test well	Dome Road

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE drilling to 30'				
0'	3'	silty		June 16	1:30pm	6pm	4.5
3'	6'	silty till			6pm	9pm	3
6'	20'	silty sand					
20'	32'	gravel	Drilling 30' to 37' ran 4 1/2" to 29'7"	June 17	8am	10:30	2.5
32'	37'	bed rock	developing Pulled 4 1/2" moved		10:30	11	.5
					11	12:30	1.5
					12:30	1:30	1
							5.5

Rcrd. of Casing & Pipe				Remarks: developed at about 3 G.P.M.
Size	Type	Size	Type	
Feet	Inch	Feet	Inch	
15'	7			
14'				
29	7			
STATIC LEVEL				Total Rig Time 13 hrs.
Ground level 19'6"				Total Standby hrs.
Top of casing				Drilling Mud 4 sacks

SIGNATURES

MIDNIGHT SUN Merv Tull
TITLE.....

CLIENT.....
TITLE.....